

MINUTES OF THE DISTRICT DEVELOPMENT COMMITTEE (DDC) MEETING HELD ON 25th Feb' 2022 AT 3.00 P.M IN THE CONFERENCE HALL OF DEPUTY COMMISSIONER, KARIMGANJ.

Members present - As per Annexure -"A"

The meeting was presided over by Shri Vikram Dev Sharma, ACS, District Development Commissioner, Karimganj. Initiating the discussion, Dist. Dev. Commissioner, welcomed all the members present.

Thereafter, review was started on the progress of different departments on the basis of progress report presented by the department which are recorded as follows :

1. PUBLIC WORK ROADS DEPARTMENT (KARIMGANJ NORTH, KARIMGANJ SOUTH AND BADARPUR TERRITORIAL ROAD DIVISION, KARIMGANJ):

The E.E,PWRD, Kxj reported the progress of works of various schemes under different programme for the month January'22 which are as follows-

Sl. No	Year	Name of Scheme since May-2016	Sanctioned Amount (Rs in Lakh)	Project No/ Road No			Length of Road in Km			Bridges			Remarks
				Sanctioned (Nos)	Completed (Nos)	Balance (Nos)	Sanctioned (Km)	Completed (Km)	Balance (Km)	Sanctioned (Nos)	Completed (Nos)	Balance (Nos)	
1	2016-17 to 2018-19	PMGSY	16216.03	68	65	3	192.560	192.016	0.544	22	21	1	
	2020-21	PMGSY-III	5004.9	7	0	7	51.233	7.500	43.733	0	0	0	
1	2016-17 to 2020-21	RIDF-XX to RIDF-XXIV	2987.85	12	10	2	18.456	7.405	11.051	5	5	0	
2	2017-18	Constn of 1000 No Br	1119.43	0	0	0	0	0	0.000	3	3	0	
3	2018-19	SOPD(G)	6352.8	87	86	1	115.42	115.42	0.00	0	0	0	
	2019-20		1066.83	28	26	2	46.82	44.320	2.500	0	0	0	
	2020-21		2290.38	6	0	6	27.843	0.000	27.843	0	0	0	
4	2019-20	Asom Darshan	150.00	12	10	2	2.303	2.221	0.082	0	0	0	
5	2013-14, 2014-15	CM's Spl Package	13319.00	42	39	3	184.673	166.353	18.32	5	5	0	
6	2015-16 to 2019-20	BADP (SCA)	1635.86	49	47	2	26.015	25.435	0.58	-	-	-	

Scheme wise status of ongoing works under SOPD-G for the year 2019-20 :

Sl No	Name of Work	AA Amount (Rs. in lakhs)	Road length (in Km)	Physical Progress for the month (%)	Targeted progress for the next month	Target of completion
1	Reconstruction of road from NH to Sankar Das LP School under SOPD-G for the year 2019-20, Karimganj North.	47.22	0.80	82%		31 st March'2022
2	Construction of Lamadimpur Road under SOPD-G for the year 2019-20, Karimganj North.	48.98	0.90	90%		
3	Construction of Railway Line to Betail Road under SOPD-G for the year 2019-20, Karimganj North.	43.21	0.80	85%		

Contd..Pg/2-

SOPD-G for the year 2020-21:

Sl No.	Name of Work	Sanctioned Amount (in Lakhs)	Road Length (in Km)	Physical Progress for the month (%)	Targeted progress for the next month	Target of completion
1	2	3	4	5	6	7
1	Construction of road from Karimganj Lakhbazar Road to village Perua Road u.	78.30	0.8	90%	95%	31 st March'2022
2	Construction of road from NH-151 to Baurbhag Village Road under SOPD-G	98.05	1.1	70%	75%	
3	Construction of Jhanpur Road under SOPD-G for the year 2020-21.	47.92	0.40	40%	47%	
4	Construction of road from Steamer Jetty to Deopur via Nilmoni Road BSF Camp	70.54	1.2	50%	58%	
5	Construction of road from Anipur NEC Road near Shmultala to Bargool village (2) Constn of road from Saraswati Bidyanketan at Nilambazar to Balragi Chak village (3) Construction of road from Farampasha ME Farampasha village (4) Const. of road from Binodini Shibbari Road (South Jokila) to Safala vilage (5) Const of road from Dalgram (Hingrala) to Balla Kayasthagram Road (6) Const of Balla Kayasthagram Road (Yhalarkhala) to Nayagram (7) Const of road from Bazarghat-Basantapur Road to Sonalpar village, (8) Constn of road from Anipur NEC Road (Bazarghat GS Quarter) to Bazarghat Railway Station (9) Construction of road from Nilambazar Keotkuna (Rupargool-Amertol) to Gulcherra under SOPD-G for 2020-21.	998.65	10.7	60%	66%	
6	(1) Improvement of road from Kauli Bridge to Balla Bazar (K.K. Road) from Ch. 2500.00 m to Ch. 11000.00 m (L=8500.00 m), (2) Const of road from Kaliganj -Chargola Road to Jatapan village (3) Const. of road from NH-06 to Nizanathpur to Nayagram SC Village. (4) Const of road from Kusum Phukan road to Jatrapur village (5) Const of Nilambazar SVVHS School approach road and development of play ground (6) Const of side drain in stretches and one no. HP culvert on Nilambazar Keotkuna Road under SOPD-G for 2020-21.	996.92	13.648	70%	75%	

SOPD-G for the year 2018-19 :

Sl No.	Name of Work	Sanctioned Amount (in Lakhs)	Road Length (in Km)	Physical Progress for the month (%)	Targeted progress for the next month	Remarks
1	Improvement of road from PWD Road to Fakirabazar via Sojpur under SOPD (Non-PMGSY) for the year 2018-19.	64.00	0.79	90%	95%	To be completed by March'2022
2	Improvement of Lakhbazar Lafashail Road under SOPD (Non-PMGSY) for the year 2018-19.	115.00	1.39	85%	90%	

Progress of RIDF :

Sl. No.	Year of sanction/ Tranche	Name of Project	Tender Value (Rs in L)	Physical Progress (%)	Targeted progress for the next month	Target of completion
1	RIDF-XXV (MLCSNA)	Construction of RCC Bridge over Nefatula river near AMC Senior Madrassa on Bilbari LP School to Nayagram under Mahabir Lachit Chilarai Setu Nirman Abhijan (MLCSNA) under RIDF XXV of NABARD for the year 2019-20	Rs. 186.34	80%	85%	31-03-2022
Construction of SPT Bridges						
1	2017-18	Construction of RCC Br. No.1/1 over river Kakrakhal on Nayagram (Tingori) Kanakpur Road under conversion of 1000 Nos of SPT dridges to RCC Bridges for 2017-18.	135.97	95%	98%	31-03-2022

Contd..Pg/3

Progress of PMGSY-III works

Sr. No.	Sanctioned Year	Road Name / Bridge Name	Sanction Cost	Road Length (Kms)	Physical Progress for the month (%)	Remarks
1	2020 - 2021	MRL07-11th KM of BA Road to Rupashbari kuchirkona via Bagua	242.46	3.332	90%	The E.E. is instructed to complete the schemes by March'2022
2	2020 - 2021	MRL04-Badarpur Adarkona Road	1,977.63	18.060	50%	
3	2020 - 2021	MRL01-Panarogarh to Mahishashan	159.62	3.158	65%	
4	2020 - 2021	MRL01-Ghoramara to Ghorardhap near Kauli Bridge	462.62	6.128	92%	
5	2020 - 2021	MRL16-Abdullahpur to Bilbari via Durga nagar Ashram	305.79	3.929	75%	
6	2020 - 2021	MRL04-Poamara Kaliganj Road	781.17	7.213	30%	
7	2020 - 2021	MRL03- Kaliganj to Chandrapur Road	1,075.61	9.425	40%	

PMGSY 2018-19						
9	2018-19	L056- F. N. Road to Chaiyadi	1.708	1.660	0.048	Work completed by the 31 st March,2022
10	2018-19	L052- NH-44 to Baratuk	5.693	5.693	0.000	Work completed by the 28 th Feb'2022

STATUS OF CM SPECIAL PACKAGE UNDER TERRITORIAL ROAD DIVISIONS KARIMGANJ

Sl.No.	Name of Work	Road Length (Km)	Restricted length due to allotment of balance work at higher rate.	A. A. Amount (Rs.in L)	Physical Progress (%)	Targeted progress for the next month	Present Status	Remarks	Expected date of completion
2013-14(Phase- I)									
1	Construction of Road from NH - 44 to Erailgool & Saidpur under CM's Special Package for Barak Valley during 2013 - 14.	5.00		Rs. 500.00	70%	75 %	Balance work allotted	Balance work in progress.	28-02-2022
2014-15(Phase- II)									
2	Construction of Road from (i) NH - 44 to Masly BSF Camp via late Abdul Malin House (Ch.0.00 m to Ch.1000.00 m), (ii) Bhangra Rly Gate to Rahalpur Village (Ch.0.00 m to VCh.1500.00 m), (iii) BB Road to Seki Kanisjail (Ch.0.00 m to Ch.2000.00 m), & (iv) ST Part-I PWD Road to Bade Mahakal (Ch.0.00 m to Ch. 1000.00 m) under CM's Special Package for Barak Valley Ph-II for 2014 - 15.	1.00		Rs. 300.00	70%	75 %	Under Process of reallocation	Balance work estimate submitted to CE Office for approval.	28-02-2022
		1.50			100 %	80 %			
		2.00			50%	60 %			
		1.00			100 %				
3	Construction of Road from Nilambazar Abdullahpur to Dararpar Bridge (Ch. 0.00 M to 1900.00 M) under Chief Minister's Special Package for Barak Valley(Phase-II) for the year 2014-15 under Karimganj Rural Road Division.	1.9		Rs. 100.00	75%	80 %	Balance work allotted	Balance work allotted and work is in progress.	31-03-2022

Contd..Pg/4-

4	Construction of Road from Tikarpara to Tikarpara River(Ch. 0.00 M to 1700.00 M) under Chief Minister's Special Package for Barak Valley(Phase-II) for the year 2014-15 under Karimganj Rural Road Division.	1.7		Rs. 100.00	60%	70%	Balance work allotted	Balance work allotted and work is in progress.	31-03-2022
5	Construction of Road from Ghulcherra to Amdhar via Asanala (Ch. 0.00 M to 3210.00 M) (Balance work) under Chief Minister's Special Package for Barak Valley(Phase-II) for the year 2014-15 under Karimganj Rural Road Division.	3.21	1.60	Rs. 200.00	90%	98%	Balance work allotted	Balance work under CM Spl Package allotted to new contractor..	31-03-2022
6	Construction of Road from Amdhar to Rupargool (Ch. 0.00 M to 3080.00 M) (Balance work) under Chief Minister's Special Package for Barak Valley(Phase-II) for the year 2014-15 under Karimganj Rural Road Division.	3.080	1.880	Rs. 200.00	25%	40%	Balance work allotted	Balance work under CM Spl Package allotted to new contractor. 01-2020.	31-03-2022
7	Construction of Road from Kayasthagram to Tokipur (Ch. 0.00 M to 3336.00 M) (Balance Work) under Chief Minister's Special Package for Barak Valley(Phase-II) for the year 2014-15 under Karimganj Rural Road Division.	3.336	2.340	Rs. 200.00	95%	100%	Balance work allotted	Balance work under CM Spl Package allotted to new contractor..	31-03-2022

ONGOING SCHEMES UNDER BADP(SCA)

SI No	Year	Name of Scheme	Units (Length in Km)	Cost of Scheme (Rs. in Lakh)	Physical Progress in %	Remarks
1	2019-20	Construction of Nagkapan Village Road (CC Work) under BADP for the year 2019-20.	0.35	Rs. 28.00	20%	Work stopped due to court case.
2	2019-20	Construction of road starting from NH6 (Bahadurpur) to Bahadurpur Mahmudia Madrassa under BADP(SCA) for the year 2019-20.	0.23	Rs.15.00	-	Work could not started due to non-feasibility of formation width/carriage width.

2. PUBLIC WORK ROADS DEPARTMENT (PATHARKANDI & RATABARI TERRITORIAL ROADS DIVISION, RAMKRISHNA NAGAR): The E.E, Kxj reported the progress of works of various schemes under different programme as follows-

SI No	Year	Name of Scheme	Nos. of Sanction work	Nos. of Completed work/project	No of Schemes ongoing	Remarks
1	Last five years	PMGSY-I	78	76	2	To be completed by scheduled time
2	2020-21	PMGSY-III	3	0	3	
4	2020-21	SOPD-G	20	9	11	
5	2020-21	SOPD-ODS	13	12	1	
6	2020-21	SOPD-G -Signature Projects	3	0	3	
7	2019-20	Assam Darshan	31	25	6	
8	2019-20	RIDF -XXV	4	0	4	
9	2020-21	RIDF-XXVI	2	1	1	
10	2017-18	BADP	10	7	3	
11	2019-20	BADP	6	4	2	

PMGSY Works PMGSY-III

SI No	Name of road	Sanctioned length (Km)	Sanctioned Amount (in Lakhs)	Physical progress upto Dec,21	Targeted progress for the next month
2	MRL08-A Road from Chorgola to Rongpur	19.774	1343.493	55%	60%

Contd..Pg/5

Signature Projects- SOPD-G for 2020-21

Sl No	Name of road	Sanctioned length (Km)	Sanctioned Amount (in Lakhs)	Physical progress upto Dec,21	Targeted progress for the next month
1	Improvement of road from Kadamtala to Aynakhal Bazar under Signature Project of SOPD-G (State Priority)	11.60	1000.00	25%	35%
2	Improvement of remaining stretch of Kanaibazar to Anipur Tri-Junction road from Bazarghat to Anipur Tri-Junction (Ch.8000.00m to 16100.00m)	7.40	1000.00	35%	50%
3	Construction of Nivia Soshanghat to Nunitilla (Wangirbond) road including RCC br. Over River Singla	1.02 Br= 1 No	502.46	25%	40%
4	Construction of (I) Road from Harin tillah Hindi L.P. School to Kalacherra	2.00	228.31	85%	95%
5	Construction of (I) Road from C.R Road near Cachar Sugar Mill guest house	2.00	227.35	85%	95%

SOPD-ODS for 2020-21

Sl No	Name of road	Sanctioned length (Km)	Sanctioned Amount (in Lakhs)	Physical progress upto Dec,21	Targeted progress for the next month
1	Construction of road from Balutilla SCSP road to Ramnagar village via Labour line of Bidyanagar TE	0.700	99.96	55%	75%

Assam Darshan for 2019-20

Sl No	Name of road	Sanctioned length (Km)	Sanctioned Amount (in Lakhs)	Physical progress upto Jan,22	Targeted progress for the next month
1	Construction of Road from Akhra at Sri Rampur ,Gandhinagar	0.10	5.16	50%	100%
2	Construction of Road from PWD Road at Balia shining market to Balia Baptist Church	1.70	172.02	75%	100%
3	Construction of Kalibari Approach Road at Bidhiya Nagar from PWD at Bidyanagar	0.90	50.00	80%	90%
4	Construction of Amarkhal Kali Mandir Yard Anipur	0.1	4.10	5%	Under process of Reallotment
5	Construction of Kalibari approach Road at Kalacherra Tea Estate Patiala from CR Road	0.41	38.52	95%	100%
6	Improvement of Lalabu Khasia Punjee Church Approach Road at LalBabu Khasiapunjee, Bidyanagar From anipur Bidyanagar Road	1.80	152.69	70%	85%

CM Special Package in Barak Valley

Sl No	Name of road	Sanctioned length (Km)	Sanctioned Amount (In Lakhs)	Physical progress upto Jan,22	Targeted progress for the next month
1	Construction of Road from Nivia Bazar to Maguracherra along with one RCC Bridge with BUG superstructure (Br. No. 1/1) over river Singla at Maguraghat (Road Length =5 Km under CM's Special Package for Barak Valley during 2013-14)*	Br. 1 No. (90m)	694.00	85%	Realloted and process is going on. Completed by March'22

RIDF of NABARD

Sl No	Name of road	Sanctioned length (Km)	Sanctioned Amount (in Lakhs)	Physical progress upto Dec,21	Targeted progress for the next month
2	Construction of RCC Bridge at Piplapunjee (RIDF-XXV for 2019-20)	Bridge= 16.50m	121.08	40%	50%
3	Construction of RCC Bridge over River Singla at Cheragibazar (RIDF-XXV for 2019-20)	Bridge= 90.00m	703.00	60%	75%
4	Construction of RCC Bridge over River Singla at Cheragibazar (RIDF-XXV for 2019-20)	Bridge= 16.50m	169.85	5%	Work site is not accessible. Alternative being explored
5	Improvement & Construction of Road from Anipur Tri-junction to Rongpur Mizoram Border (RIDF-XXV for 2019-20)	Rd Length= 38.00 Km RCC bridge-4 nos.	3,849.00	60%	75%
6	Improvement of Patharkandi to Adamtilla via Sonakhira, Bubright Road (From Patharkandi Kalibari to Sonakhira) under RIDF-XXVI (2020-21)	6.00	875.00	70%	80%
7	Improvement of Kadamtala to Bhairabnagar Road (From Kadamtala Tri- junction to Gamariya) under RIDF-XXVI (2020-21)	6.00	875.00	95%	100%

Contd..Pg/6

ongoing works under BADP

Sanctioned Year	Name of road	Sanctioned length (Km)	Sanctioned Amount (in Lakhs)	Physical progress upto Dec,21	Targeted progress for the next month
2017-18	Construction of Road from Chandkhira Kukitol NED Road to Basantinagar via Koilaghat (EW, HPC, 4 Nos., GWC, Lost cost RCC br., CC block pavement, 1.55km, Ph-I	133.96	1.55	60%	85%
	Construction of Road from Chandkhira Kukitol NED Road to Basantinagar via Koilaghat, 0.42km, Ph-II	37.00	0.42	60%	85%
	Construction of Road from Akaidum to Dumabari	58.00	0.70	90%	100%
	Construction of Road NH 208A at Lalikhira to Babul Rabidas House upto PMGSY Road (Internal Road of Putni Model Village)	125.30	1.20	90%	100%

3. PWD BUILDING: The E.E,PWD (B), Kxj reported the progress of works of various schemes under different programme for the month January'22 which are as follows -

Sl. No.	Name of Project / Works	A/A Amount	Date of completion as per FWO	Physical Progress of Civil & Electrical works (in%)		Remarks
				Jan'22	Targeted progress for the next month	
Judicial Deptt. (Karimganj District)						
1	Additional works of Construction of Higher Judicial Court Building at Karimganj (Fire fighting works, underground water reservoir 30,000 litres capacity and aluminum partition of cyber room of first floor and Judge room with office room for second floor of Court Building at Karimganj)	4178666.00	18 months	31%	100%	
Technical Education (Karimganj)						
2	Establishment of 21 Nos. New Polytechnic in difference District of Assam under CSS during the year 2017-18 at Maizgram in Karimganj District. (Package No. Poly-13-CSS)	Rs.517.35074 (L)	18 (eighteen) months	88%	100%	
COMERCE STREAM (HIGHER EDUCATION)						
1	Construction of 2 (two) Class rooms for Comerce Stream in each school for introduction of Comerce Stream in Karimganj Dist. during 2014-15 at- (i) Tukar Bazar High School, Karimganj South LAC, (ii) Kaliganj Public H.S. School, Kaliganj, Karimganj, Badarpur LAC (iii) Mahadev H.S. School, Rakesh Nagar, Karimganj, Badarpur LAC	45.66 (L)	120 days	62% 75% 72%	- - -	Work to be completed early.
Education Deptt. (Karimganj District)						
1	Construction of New School Bldg. for Secondary Section in existing upper primary school in Gulcherra M.E. School in Karimganj District under RMSA, Assam (Package No. 6)	Rs. 69.42 (L)		100%		
EDUCATION DEPTT. (TEA GARDEN AREAS) (KARIMGANJ DISTRICT)						
1	Construction of Model High School for Tea Garden Areas in Assam at - (Category - II, Group No. TG-06) (i) Dullavcherra T.E. at Damchera (ii) Goombhira T.E. in Karimganj Dist.	225.04524 (L)	10 (ten) months	70% 70%	75% 75%	Foundation stone laid on 01.11.2020. Work is in progress Foundation stone laid on 01.11.2020. Work is in progress

CM's Special Package for Barak Valley during 2013-14 (Karimganj Dist.)							
1	Construction of Market Complex and Pucca Drain in and around the Bazar area for lotting out dead water at Kaliganj Bazar	Rs.245.76 (L)	10 (ten) months	80%	-		1) Due to unauthorised occupation of some of the constructed rooms contractor stopped work. The E.E, instructed to meet Circle Officer concerned and take necessary steps.
2	Construction of Market Complex and Pucca Drain at Anglar Bazar in Karimganj District	Rs.200.00 (L)	10 (ten) months	30%	-		Work stopped due to Sub-Judice. The E.E, instructed to submit status of case early.
3	Construction of Tarun Gogoi Mini Stadium at Marjatkandi Public Higher Secondary School in Karimganj District under CM's Special Package for Barak Valley during 14-15	Rs.1.00 Crore	9 (nine) months	50%	-	Work stopped by the contractor	Notice served on 28.09.21 The E.E, instructed to take necessary measures to resume the work early.
4	Construction of RCC Community Hall with Library at Marjatkandi and RCC Community Hall at Chandrapur Bagbari, Gilaijan and RCC Guest House at Kuchilargool in Karimganj District under CM's Special Package for Barak Valley for the year 2014-15	Rs.1.00 Crore		82%	-	Work stopped by the contractor	
5	Construction of 100 bedded Multistoried Boys Hostel at Kaliganj in Karimganj District under CM's Special Package for Barak Valley (Phase-II) for the year 14-15	Rs.2.00 Crore		54%	-	Work stopped by the contractor	
6	Upgradation of SC/SD/PHC to Community Hall Centre (Phase-I) in Barak Valley under CM's Special Package at R K Nagar CHC in Karimganj District under Annual Plan 2013-14	Rs.330.00 (L)	18 (eighteen) months	93%	100%		Work completed by March'2022.
7	Construction of Swasan at Maizgram & Beautification of Town Idgah, Swahid Bedi & Emersion Ghat & Community Hall etc. in Karimganj Dist. under CM's Special Package for Barak Valley for the year 2014-15	Rs.550.00(L)	12 months	23%	-	Work stopped temporarily by the contractor	Final notice served on 28.06.2021. The E.E, instructed to take necessary measures to resume the work early.
8	Construction of Swimming Pool in Karimganj Dist. under CM's Special Package for Barak Valley for the year 2014-15	Rs.2.00 Crore	12 months	97%	100%		
CULTURAL DEPTT. (Karimganj Dist.)							
1	Construction of 1000 capacity Auditorium at R.K. Nagar, Karimganj, Assam	Rs.1390.04800 (L)	18 months	20%	22%		The E.E, was instructed to expedite the work to complete the same early.
UNDER 13TH FINANCE COMMISSION (B.A.D.P.) (Karimganj Dist.)							
1	Construction of Community Hall under Thirteen Finance Commission in Karimganj District of Indo-Bangla Boarder for 2011-12 (Gr-A)	4000000.00	2(two months)	80% & 65%	-	Penalty imposed	Final Notice served and worked to be withdrawn and reallocated.

B.A.D.P. (Karimganj District)							
1	Construction of Ratabari Anchalik Nadwa Office in Karimganj Dist. under DCP for Development of Inter-State Border area during 2013-14 (Group-A)		45 days	70%	-	Work stopped by the contractor.	The E.E, was instructed to take necessary steps to resume the work early.
2	Construction of Open Community Hall (Assam type) at Solgai T.E. under Indo-Bangladesh Border Area under Lowairpoa Block at Karimganj District under BADP (SCA) for the year 2015-16 (Group No. II)		90 days				Work withdrawn Revised estimate submitted to D.C. Karimganj for approval on 18.06.2020
4	Construction of old Tourist Centre at Historical Malegarh Crematorium for Rs.40.00 lacs under BADP 2019-20 of Karimganj district	40.00 (L)	6 months				Work will be started soon

Contd..Pg/8

UNITED FUND in Karimganj District						
3	Construction of Dishupriya Manjuri Community Hall at Patharkandi in Karimganj Dist. under United Fund for 2016-17 (Gr. No. 2)	100.00 (L)	90 days	60%	100%	
4	Construction of Swami Vivekananda Auditorium and Guest House near Swami Vivekananda, Sonakhira, Patharkandi under United Fund for 2017-18 (Gr. No.11)	7000000.00	12 Months	65%	100%	
EVMS & VVPATs (KARIMGANJ DIST.)						
1	Construction of Godown/Warehouse for proper storage of EVMS & VVPATs in the 50 Election Districts of Assam for the year 2017-18 (DEO Karimganj)	Rs.210.13 (L)	6 (six) months			Work started.
REVENUE DEPTT. (Karimganj Dist.)						
1	Construction of Circle Office building including Civil, Electrical works and brick boundary wall with iron gate in respect of Circle Officer, Nilambazar Revenue Circle under Karimganj District	16696367.00	12 months	70.5%		Notice served Office Building work completed & handed over. A.A. awarded vide Ho. PPA 65/2014/11 Dt.06.12.14. Which was cancelled & fresh A.A. awarded. The E.F. was instructed to take up the matter with Chief Engineer, Assam.
Health Deptt. (Karimganj District)						
	Upgradation of 24 Nos. of existing Hospitals for setting up of ICU's for treatment of patents of COVID-19 under Assam Critical Care project 2020 at Karimganj (Package No. DIS-COV-19/21)		4 (four) months	100%		
MSDP (Girls Hostel in Karimganj District)						
	Construction of 100 bedded Girls Hostel at (i) Shah Badaruddin High School, Badarpur	Rs.316.00 (L)	12 months	84%		Notice served on 28.09.21 (i) Work stopped by the contractor
	(ii) Bhanga H.S. School, Bhanga under MSDP in Karimganj District.			(ii) Nil.	(ii) Nil.	(ii) Land not handed over
SIGNATURE PROJECT (KARIMGANJ DIST.)						
1	Establishment of Pandit Deen Dayal Upadhaya Adarsha Mahavidyalaya at Ratabari LAC under Karimganj District under Signature Project for the year 2018-19, Package No. SP-42	Rs.10.00 (Cr.)	24 months	51%	55%	
2	Construction of Government Modern College at Bazaricherra at Patharkandi, Patharkandi LAC under Karimganj District under Signature Project for the year 2018-19, Package No.SP-43	Rs.10.00 (Cr.)	24 months	51%	52%	The E.F. was instructed to expedite the work.
UNDER M.S.D.P. MRS (KARIMGANJ DIST.)						
1	Construction of Model Residential School Building under MSDP at Ramkrishna Nagar, Karimganj, Package No. MRS/18	Rs.3042.69 (L)	24 months	35%	37%	Work in progress

BMDC (Karimganj District)						
4	Construction of Assam type Community Hall with Ring well & brick boundary wall (Partly) at Pekur Gaon, Kalkalighat, Dist. Karimganj under BMDC for the year 2013-14 (Group No. C)		2 (two) months			Work withdrawn and revised estimate already submitted for approval.
7	Construction of Assam type Community Hall at Valarbond (Near the house of Sri. Dharmeswar Mishra) P.O. Dullavcherra, Dist. Karimganj under BMDC for the year 2013-14 (Group No. D)		2 (two) months			

Contd..Pg/9

UNDER M.S.D.P. 12th PLAN (KARIMGANJ DIST.)						
1	Construction of RCC Delivery Room with Neonatal Room at Kaliganj Hospital under MSDP 12th Plan	Rs.20.00 (L)	6 months	40%	-	Work stopped by the contractor Notices served on 28/09/21
2	Construction of PHC Building at Nagrabazar under MSDP 12th Plan	Rs.62.40 (L)	18 months	95%	100%	
3	Construction of PHC Building at Kurtikuchi under MSDP 12th Plan	Rs.62.40 (L)	18 months	97%	100%	
5	Construction of Girls Hostel (50 bedded) at Palharkandi College, VIII-Rajbari under MSDP 12th Plan	Rs.78.00 (L)	18 months	80%	100%	
6	Construction of RCC Hospital Building at Bhanga as per NRHM norms under MSDP 12th Plan	Rs.50.00 (L)	10 months	70%	76%	Work is in progress
7	Construction of CHC at Badarpur under MSDP 12th Plan	Rs.25.51 (L)	6 months			Work started
8	Construction of Medical Sub-Centre at Bazarghat Sub-Centre as per NRHM norms in Dullavcherra Deb. Block Karimganj under MSDP 12th Plan for the year 2016-17 (Group No. II)	Rs.14.75 (L)	6 months	92.5%	100%	
9	Construction of PHC Building at Balia Bazar under MSDP 12th Plan in Karimganj Dist.		18 months	42%	-	Work withdrawn and revised estimates to be prepared early.

4. PWD (NH): The E.E, PWD (NH) reported the progress of ongoing schemes are as follows-

Sl No	Name of Scheme	Sanctioned Amount	Progress of last month	Progress of current month	Remarks
1	Stage Strengthening of NH-151 from Km 0/000 to Km 14/064 under Annual Plan 2019-20 (Total Length=14.064 Km)	Rs. 1484.51(L)	88%	100%	
2	Improvement of existing single / Intermediate lane of NH-44 to 2 lane with paved shoulder from Km 230/200 to Km 247/000, Km 261/504 (Ex. Ch.-260/109) to Km 263/191 (Ex. Ch.261/761) and Km 272/241 (Ex. Ch. 271/000) to Km 284/033 (Ex. Ch. 284/053) (Total Length=30.28Km) under SARDP-NE (Phase-A)	Rs. 16694(L)	56%	60%	Completed by Dec'22

5. PHE: The E.E, PHE, Kxj reported the progress of ongoing schemes as follows-

Total No. of Schools	No. of Schools taken up by the Education Department for Running Water Supply	Balance School to be taken up by PHED	REMARKS
1883	1005	878	Achievement by PHED & SSA

Status of Running Water Supply facilities at AWC under Karimganj District			
Total No. of AWC	AWC taken up for (Running Water Supply+PHTC)	Balance	REMARKS
1491	196	1295	Works taken up based on progress of PHTC

Status of New Schemes approved in 3 rd SLSSC			
Total no of Schemes	Work order issued	FHTCs provision in the allotted schemes	REMARKS
28	28	7936	

Water Sample Testing			
Chemical Testing Target for FY 2021-22	Chemical Testing completed	Balance	REMARKS
12000 Nos	6506 nos	5494 Nos	

Contd..Pg/10

FTK Testing			REMARKS
Target for FTK Testing	FTK Testing completed	Balance	
19000 Nos	7652 Nos	11348 Nos	

Village Level Functionaries Entry Status			REMARKS
Total No. of GPWSC	No. of GPWSC Formed	Balance	
96	96	0	

6. **Fishery:** The D.F.D.O, Karimganj reported the progress of different schemes for the year 2020-21 are as follows-

Sl No	Name of programme	Physical Target Nos/Ha	No completed	No ongoing	Target of completion
1	Construction of Mini Fish Feed Mill under PMMSY	1	0	1	31/03/22
2	Construction of New Pond under PMMSY	24	18	6	
3	Construction of New Rearing Pond under PMMSY	20	16	4	
4	Inputs Supported for Integrated Fish Farming under PMMSY	10	0	10	
5	Inputs for Fresh Water Aquaculture including composite fish culture	24	10	14	
6	Motor Cycle With Ice Box under PMMSY	3	0	3	
7	PEN Culture under PMMSY	3	3	0	
8	CAGE Culture under PMMSY	5	0	5	
9	Boats & Net for Fishers under PMMSY	3	0	5	
10	Bi-Cycle With Ice Box under PMMSY	19	0	19	
11	Stocking of Fingerling in Wetlands under PMMSY	20	0	20	
12	Livelihood & Nutritional Support under PMMSY	400	300	100	

7. **WATER RESOURCES DIVISION:** The E.E, Water Resources, Kxj submitted the progress of works of various schemes under different programme are as follows-

SDRF (2018-19)

Sl. No.	Name of scheme / projects	Amount Sanctioned (Rs. In Lakhs)	Physical Progress	Targeted progress for the next month	Targeted date of completion
1	Immediate measures to embankment along B/B of river Longai from Patherkandi to NilambazarPh - I for 2018-19. (Restoration of Brach like damage at Paulpara).	140.00	50 %	60%	

SOPD-FDR (2019-20)

Sl. No.	Name of scheme / projects	Amount Sanctioned (Rs. In Lakhs)	Physical Progress	Targeted progress for the next month	Targeted date of completion
1	Reconstruction of breached embankment at Dullavpur and Mukamerbond along with improvement of Shingla R/B embankment from Phanirbond to Dullavpur including anti-erosion measures at different reaches.	1623.00	45 %	--	March, 2022
2	Reconstruction of breached embankment at Kabaribond village along with improvement of Longai L/B embankment from Ch. 0-21.95 KM including anti-erosion measures at different reaches.	5148.00	80 %	--	

SOPD-G (CM Special Package)

Sl. No.	Name of scheme / projects	Amount Sanctioned (Rs. In Lakhs)	Physical Progress	Targeted progress for the next month	Targeted date of completion
1	Anti-Erosion measures to protect Sarif Nagar area from the erosion of River Kakra.	150	90 %	--	March, 2022
2	A/E measures at different reach under the scheme embankment along both banks of river Longai from Patherkandi to Nilambazar Ph - II R/B (At Issaganj).	200	85 %	--	
3	Raising & strengthening of extension of embankment along both banks of river Longai from Chandkhira PWD bridge to Katabari (Ph-I).	200	85 %	--	

SDRF (2020-21)

Sl. No.	Name of scheme / projects	Amount Sanctioned (Rs. In Lakhs)	Physical Progress	Targeted progress for the next month	Targeted date of completion
1	I.M. to flood protection damage in Patherkandi Ph - II L/B of river Longai under SDRF for 2020-21. (Restoration of breach like damage section at village Kalkali L/B)	118.10	85%	---	March, 2022

NABARD (RIDF -XXVI) (2020-21)

Sl. No.	Name of scheme / projects	Amount Sanctioned (Rs. In Lakhs)	Physical Progress	Targeted progress for the next month	Targeted date of completion
2	Anti-erosion measures to protect P.W.D. road at Mukamcherra from erosion of river Shingla on its R/B	100.00	50%	---	

8. Soil Conservation: The D.O, Soil Conservation, Kxj appraised the progress of different scheme for the year 2020-21 are as follows-

Sl. No.	Name of the Project	Name of Scheme with Location	Project Cost		Tender Value	Remarks
			Physical	Financial		
1	RIDF-XXV 2020-21	Nilambazar Erosion Control Project under South Karimganj Dev. Block in Karimganj District RIDF-XXV during 2019-20	Area Benefitted-933.76 Ha. Boulder Pitching = 297.0 Rm.	96.14 L	93.7462 L	Work in progress (82%)
2	RIDF-XXVI 2020-21	Land Development Project at Umapati village in North Karimganj Development Block in Karimganj District RIDF-XXVI	Area Benefitted - 862 Ha. Field Bund = 1300 Rm	39.95 L	36.754	Work in progress (85%)

Following SCSP projects are taken up in the Priority List during the year 2021-22 are as follows

Sl No.	Name of Scheme	Location	Project Cost	Remarks
1	Land Reclamation and Water Distribution Project over Jharna Nallah at Bidyanagar	Vill - Bidyanagar Block - R. K. Nagar, LAC - Ratabari	15.00 L	AA yet to receive
2	Land Reclamation and Water Distribution Project at Karkhana Putni Bazar	Vill - Karkhana Putni Block - Patherkandi, LAC - Patherkandi	10.00 L	

9. Irrigation: The E.E, Irrigation, Kxj reported the progress of works of various schemes under different programme are as follows-

Name of allotted LAC	LAC WISE NO. OF TW ALLOTTED (Nos.)			NO OF BORING AND DEVELOPING COMPLEED			INSTALLATION OF PUMPS (Nos)			Installation of Solar Panel ELECTRIC CONECTIONS (NOS)		NO OF POINT FUNCTIONAL WITHOUT DELIVERY PIPE			Physical progress considering Functional TWs only %
	SOLAR	ELECT.	TOTAL	SOLAR	ELECT.	TOTAL	SOLAR	ELECT.	TOTAL	SOLAR	ELECT.	SOLAR	ELECT.	TOTAL	
North Karimganj	23	67	90	21	65	86	0	30	30	0	30	0	20	20	22.22%
South Karimganj	23	67	90	21	48	69	0	2	2	0	0	0	0	0	0.00%
Badarpur	23	67	90	23	67	90	13	6	19	13	6	13	6	19	21.11%
GRAND TOTAL	69	201	270	65	180	245	13	38	51	13	36	13	26	39	14.44%

ONGOING SCHEMES UNDER PMKSY/AIBP

Sl.No	Name of Scheme	Estimated Cost (A.A.Amount) (Rs. In Lakhs)	Estimated Potential (in Hectare)	Physical progress	Remarks
1	2	3	4	5	6
1	Tubewell schemes under PMKSY-HKPP Ph-II of Ratabari LAC (150 pts.)	890.28	600 H	68.60%	06(six) nos. of pts. are completed and 5(five) nos. are functional. Final notice Issued to contractor by the C.E. Irrigation
2	Tubewell schemes under PMKSY-HKPP Ph-II of Patharkandi LAC (150 pts.)	890.28	600 H	55.00%	09(Nine) no. of pts. are already completed & functional & remaining work is in progress.
3	Piplapunji cherra FIS (AIBP)	989.20	710 H	57%	Work is in progress & targetted to be completed by March 2022
4	Maguracherra F.I.S. (A.I.B.P.)	495.00	380 H	88%	Targetted to be completed by March 2022
5	Borbari F.I.S. (A.I.B.P.)	196.96	140 H	98%	It is subjudiced in the Hon'ble Supreme Court of India
6	Rupacherra F.I.S. (A.I.B.P.)	476.00	300 H	60%	Targetted to be completed by March 2022
7	Fanaicherra F.I.S. (A.I.B.P.)	476.00	350 H	97%	Targetted to be completed by March 2022
9	Gambhiracherra F.I.S. (A.I.B.P.)	496.00	400 H	92%	Targetted to be completed by March 2022
9	Shinglacherra F.I.S. (A.I.B.P.)	495.00	380 H	95%	Targetted to be completed by March 2022
10	Burungacherra F.I.S. (A.I.B.P.)	476.00	400 H	89%	Targetted to be completed by March 2022
11	Tuilengtacherra F.I.S. (A.I.B.P.)	498.00	380 H	90%	Targetted to be completed by March 2022

Name of allotted LAC	LAC WISE NO. OF TW ALLOTTED (Nos.)			NO OF BORING AND DEVELOPING COMPLEED			Installation of Solar Panel ELECTRIC CONECTIONS (NOS)		TARGET FOR THE MONTH OF MARCH'2022			Remarks for non-functional Tube wells
	SOLAR	ELECT.	TOTAL	SOLAR	ELECT.	TOTAL	SOLAR	ELECT.	TOTAL			
Ratabari	38	112	150	38	112	150	20	6	38	75	113	The contractor has not given the required effort to complete the schemes in all respect within Feb'2022
Patharkandi	38	112	150	34	85	119	11	Nil	38	50	88	
GRAND TOTAL	76	224	300	72	197	269	31	6	76	125	201	

Contd..Pg/13

10. D.I.C.C:

The G.M, D.I.C.C report the progress of PMEGP 2021-22 are as follows:

Target		Sponsored to bank	Sanctioned by bank		Disbursed by Bank		Remarks	
Physical	Financial (Margin Money) (Rs in Lakh)		No.	Margin Money Involved (Rs in lakhs)	No.	Margin Money disbursed (Rs in Lakh)		
RURAL	40	100.00	156	38	74.97	46	82.19	Maximum loan limit upto Rs 25 Lakh (manufacturing sector) & upto Rs 10 Lakh (service sector)
URBAN	17	42.50						Margin money @ 35% (rural areas) & 25% (urban areas)
	57	142.50	156	38	74.97	46	82.19	

BANK WISE STATUS REPORT OF PMEGP FOR THE F.Y 2021-22

Sl No	Name of banks	Forwarded to Bank		Sanctioned by Bank		MM Disbursed		Returned by Bank		Pending at bank	
		No of Prj	MM Involved (Rs Lakh)	No of Prj	MM Involved (Rs Lakh)	No of Prj	MM Involved (Rs Lakh)	No of Prj	MM Involved (Rs Lakh)	No of Prj	MM Involved (Rs Lakh)
1	ASSAM COOP APX BANK LTD	2	2.5	0	0	0	0	0	0	2	2.5
2	ASSAM GRAMIN VIKASH BANK	33	58.01	6	15.5	14	29.4	9	14.85	18	29.43
3	BANK OF INDIA	2	3.7	1	1.25	1	1.25	0	0	1	2.45
4	CANARA BANK	3	5.88	1	5.88	2	2.3	0	0	0	0
5	CENTRAL BANK OF INDIA	23	49.55	1	1.25	2	3.5	1	2.5	21	45.8
6	IDBI BANK	0	0	0	0	1	0.88	0	0	0	0
7	INDIAN BANK	2	4.2	2	5.95	1	1.25	0	0	1	1.25
8	PUNJAB NATIONAL BANK	46	99.43	10	23.3	15	28.8	25	51.95	12	22.37
9	STATE BANK OF INDIA	24	45.69	6	8.45	6	8.97	11	26.68	7	11.58
10	UCO BANK	19	31.39	8	12.84	3	4.99	11	18.55	0	0
11	UNION BANK OF INDIA	2	3.15	1	0.55	1	1.25	1	1.25	0	0
	Total	156	303.5	38	74.97	46	82.19	59	111.62	62	129.38

11. Excise: The Supdt. of Excise reported the detection of Excise cases month wise for the year 2021-22 upto Jan' 2022 are as follows:-

Month	No of Cases detected	Total Quantity seized
April, 2021	75	
May' 2021	25	F/W 16357.5 Ltrs
June' 2021	50	I/D 68000 Ltrs
July' 2021	72	D/A 203 sets
Aug' 2021	73	BMFL 313440 Ltrs
Sep' 2021	54	Beer 3805 Ltrs, C/W 34990 Ltrs
Oct' 2021	76	
Nov' 2021	43	
Dec' 2021	42	
Jan' 2022	38	
Total	548	

The revenue collection during the financial year 2021-21 for the month of January' 2022 is Rs. 1,81,17,684.00 and cumulative Rs. 16,33,08,109.00 out of targeted Rs. 25,81,00,000.00.

12. Handloom & Textiles: The Supdt. Of Handloom & Textiles reported the progress of works of the schemes are as follows:-

Name of the Scheme: Proposed two numbers of scheme of Economic Upliftment of Weavers through Handloom Weaving under SOPD-G for the year 2021-22 for the district of Karimganj.

Brief information of the Scheme: Training on Handloom weaving, Distribution of Loom & Accessories.

Physical Target: 2 (Two) numbers of SHGs.

Financial Target: 2.5 Lacs to each SHGs.

Achievement: Selection of SHGs are completed.

13. Transport:

The Tax/Revenue Collection report submitted by D.T.O, was reviewed which reflected that the collection for the month of January is Rs. 1,15,09,795.00 and cumulative collection is Rs. 8,25,53,752.00 from all sources (the targeted amount of Rs. 12.00 Cr. by March'2022). The D.T.O was instructed to enhance the nos. of drives for collection of the same to achieve the target within stipulated time.

14. APDCL : The A.G.M, APDCL, Kxj reported the achievement as follows-

In last 6 months disconnection measures taken are as follows:

Months	No of disconnection	Arrear Realized
Aug' 2021	3221	1,36,97,399.00
Sep' 2021	2521	1,93,60,728.00
Oct' 2021	2660	4,05,02,406.00
Nov' 2021	3145	3,72,01,806.00
Dec' 2021	2507	4,01,10,223.00
Jan' 2022	1711	54,73,137.00

Total revenue demand for the month of Jan'2022= Rs.8,12,23,848.00

Total Revenue Realized Jan '2022 =Rs.6,89,84,918.00

Regarding pending liabilities of power consumption with the Govt. offices, if any the Chairman requested them to take necessary steps to clear the same.

15. Housing and Urban : The Dy. Director, Housing & Urban, Kxj reported the achievements of his departments as follows :-

1. DPR WISE BENEFICIARY STATUS							
Sl. No.	DPR No.	Total Beneficiary	No. of Beneficiaries curtailed	Total Beneficiary after curtailment	1 st Installment received	2 nd Installment received	3 rd Installment received
1	1st DPR	169	31	138	128	90	44
2	2nd DPR	231	29	202	195	123	41
3	3rd DPR	136	8	128	95	36	0
4	4th DPR	196	16	180	138	70	0
5	5th DPR	195	16	179	145	85	3
Total		927	100	827	701	404	88

2. DPR WISE FTO STATUS UNDER BLC COMPONENT									
Sl. No.	DPR No.	Total Beneficiary	1st Installment Received	1st Installment Bank Rejected	2nd Installment Received	2nd Installment Bank rejected	1st Installment already send to SMD office	Yet to send 1st instalment FTO	Reason for non submission of 1st instalment FTO
1	1st DPR	138	128	0	90	0	2	0	Geotagging progress
2	2nd DPR	202	195	0	123	0	3	0	
3	3rd DPR	128	95	0	36	0	3	0	
4	4th DPR	180	138	0	70	0	7	0	
5	5th DPR	179	145	0	85	0	3	0	
Total		883	701	0	404	0	18		

3. CONSTRUCTION STAGES AGAINST BENEFICIARIES RECEIVED 1ST INSTALLMENT							
Sl. No.	DPR No.	1st Installment received	Foundation Level	Lintel Level	Beneficiaries Refunded the amount	Not Started Level	1 st Instalment FTO already send to SMD Office
1	1st DPR	128	13	90	4	11	2
2	2nd DPR	195	22	45	5	26	3
3	3rd DPR	95	09	14	1	1	3
4	4th DPR	138	12	61	1	3	7
5	5th DPR	145	15	72	0	10	3
Total		701	56	282	11	51	18

4. CONSTRUCTION STAGES AGAINST BENEFICIARIES RECEIVED BOTH 1ST & 2ND INSTALLMENT RS.1.70 LAKH							
Sl. No.	DPR No.	2nd Installment Received	Roof Level	Completed	Beneficiaries Refunded the amount	Yet to Complete	Remarks
1	1st DPR	90	9	73	0	17	
2	2nd DPR	123	14	64	0	59	
3	3rd DPR	36	3	16	0	20	
4	4th DPR	70	9	26	0	44	
5	5th DPR	85	12	25	0	60	
Total		404	47	204	0	200	

5. BENEFICIARIES RECEIVED 3RD (FINAL) INSTALLMENT AGAINST HOUSE COMPLETION				
Sl. No.	DPR No.	No. of Houses Completed	Payment Received	FTO Ready
1	1st DPR	73	44	28
2	2nd DPR	64	41	20
3	3rd DPR	16	0	15
4	4th DPR	26	0	25
5	5th DPR	25	3	21
Total		204	88	109

16. Agriculture: The D.A.O, Kxj is reported the progress of various programmes are as follows :-

PMKISAN Fresh Application -

Total new application received = 10729 Nos. (including MP/MLAs)

Circle wise breakup :

Nilambazar = 3594 Nos, Karimganj = 726 Nos, Badarpur = 987 Nos, Patharkandi = 1342 nos

R.K.Nagar = 408/0 Nos

Application received from MP/MLAs = 2906 Nos

MP = 5 Nos, LA-2 = 1168 Nos, LA-3 = 93 Nos, LA-4 = 1310 Nos, LA-5 = 330 Nos

PMFBY(Pradhan Mantri Fasal Biman Yojana)

SEASON	TARGET	Remarks
Rabi (2021-22)	Summer Paddy- 5481 Ha Sugarcane- 15 Ha	Total No. farmers enrolled = 8685

- Policy distribution drive "Meri Policy Mere Hath" will be conducted at GP level on 26th Feb. 2022.

Paddy Procurement by KMS 2021-22

- Total No. of farmer registered – 830 Nos.
- Total No. of certificate issued – 638 Nos.(272 nos. are PMKISAN beneficiary)
- Total amount of Paddy Procured by FCI – 1424 Qtls. (till 23/02/22)

Power Tiller Distribution under RKVY, BGREI and NFSM

Implementing year	Name of Scheme	Total allotted (Nos.)	Farmers' share collected (Nos.)	Already distributed (Nos.)	Balance (Nos.)
2020-21	RKVY	125	123	123	2 (two SC beneficiary do not submit draft)
2021-22	RKVY	5	3	3	DLSC approved
	BGREI	97	22	15	DLSC approved
	NFSM	48	10	5	DLSC approved

Contd..Pg/16

RKVY

• Sprayer

Name of Item	Target (Nos.)	Achievement (Nos.)	Balance (Nos.)	Remarks
Manual Sprayer @750 subsidy & farmer's share 850	1500	1200	300	Distribution is going on
Battery Sprayer @3100 subsidy & farmer's share 2744	50	50	Nil	

NFSM

Implementing year	Name of Items	Total allotted (Nos.)	Farmers' share collected (Nos.)	Already distributed (Nos.)	Balance (Nos.)
2021-22	Water Pump	50	-	-	DLSC approved

Status of KCC in Karimganj District

- Total KCC issued and renewal : 5303
- Application Sponsored by the department : 1287
- KCC application sanctioned by bank : 226

Soil Health Card

Phase	Target	Achievement	Total SHC distributed
1st	5883	5901	25322
2nd	8130	5941	32671
Total	14,013	11,842	57,993

17. **A.H. Vety:** The District A.H & Vety Officer, Kxj apprised about different activities undertaken by his department in the last month and also apprised that he is the only official who is looking after and performing all the activities of the department as there is no officers in the district for which he is facing difficulties to perform the all activities timely & properly. The Chairman requested him to apprise the same in black and white to the Deputy Commissioner, Karimganj so that the matter may be taken up with the Govt.

Action: The D.V.O, Karimganj

18. **Education :** The I.S, Kxj apprised about different activities undertaken by his department which are as follows:-

SL NO	UDISE CODE	EDUCATION BLOCK	SCHOOL NAME	SANCTION AMOUNT (IN RS)	TENDER AMOUNT (IN RS)	STATUS		REMARKS
						FINANCIAL PROGRESS	PHYSICAL PROGRESS	
1	18220410603	R.K.NAGAR	SUBHASH HIGH SCHOOL	6878648.58	6878648.58	0%	45%	FLOOR BEAM LEVEL
2	18220407202	R.K.NAGAR	CHERAGI VIDYAPITH HIGH SCHOOL	7396400.00	7248400.00	45%	65%	2nd FLOOR SLAB CASTING COMPLETED
3	18220306011	SOUTH KARIMGANJ	JAFARGHAR HS SCHOOL	8123000.00	7396368.12	80%	100%	COMPLETED
4	18220311909	SOUTH KARIMGANJ	TUKERBAZAR HIGH SCHOOL	8123000.00	7396368.12	70%	75%	COMPLETION LEVEL

Contd..Pg/17

5	18220319617	PATHERKANDI	M.A CHOUDHURY HIGH SCHOOL	8123000.00	7396368.12	75%	95%	COMPLETION LEVEL
6	18220114403	BADARPUR	PUBLIC HIGH SCHOOL ,BAGARGOOL	3875520.00	3875520.00	0%	68%	2ND FLOOR SLAB COMPLETED
7	18220401402	R.K NAGAR	CHINNIGHAT HIGH SCHOOL	71,37,531.00	71,37,531.00	0%	20%	COLUMN LEVEL
8	18220502903	SOUTH KARIMGANJ	BAKARSHAL HIGH SCHOOL	43,43,400.00	43,43,400.00	0%	20%	FOUNDATION WORK GOING ON
9	1.822E+10	PATHERKANDI	DUHALIA EXTENDED HIGH SCHOOL	36,27,742.27	36,27,742.27	0%	12%	FOUNDATION LEVEL
10	18220519908	SOUTH KARIMGANJ	PALLIMANGAL HIGH SCHOOL	70,20,703.59	70,20,703.59	0%	0%	DISMENTELING WORK GOING ON
11	1.822E+10	SOUTH KARIMGANJ	KANI LAL JEW HIGH SCHOOL	41,93,654.55	41,93,654.55	0%	15%	FOUNDATION WORK GOING ON
12	1.822E+10	PATHERKANDI	ADARSHA VIDYALAYA ,LOWAIRPOWA	35,00,510.00	35,00,510.00	65%	75%	WORK STOPPED SINCE LAST 1 YEAR

PTO DATE ABSTRACT OF CIVIL WORKS UNDER RMSA

Sl no	AWP&B	Activity	No of Schools	Physical Progress			Financial Progress			Physical Progress (in %)	Remarks
				Completed	In progress	Work will start soon	Sanctioned Amount (in lakh)	Unt Cost (in Lakh)	Released Amount as a 1st/Final installment or Bill (in Lakh)		
1	2019-20	CWSN Toilet	2	2	0	0	6.36	3.18	6.36	100%	Completed
		ACR	1	0	1	0	14.68	14.68	3.964	25%	2nd installment of ACR not yet received from SMO,Guwahati
			3	2	1	0	21.04		10.324		

2	2020-21	Dys Girls Toilet	3	2	0	1	3.30	1.10	3.30	2 Nos-100% & 1 No- 0%	Due to SMDC problem one toilet work not yet started.
		Girls Toilet	6	4	0	2	19.08	3.18	19.08	4 Nos-100% & 2 Nos- 0%	Due to SMDC problem two toilet works not yet started.
		DWF	3	2	0	1	10.83	3.61	10.83	2 Nos-100% & 1 No- 0%	Overlapped with JJM
			12	8	0	4	33.21		33.21		

19. Social welfare : The DSWO, Kxj reported the progress of different activities are as follows:-

Year wise District Target and Achievement :-

SL NO	District Name	AWC Nos.	Target for the Year 2017-18	District Achievement in FY 2017-18	Target for the Year 2018-19	District Achievement in FY 2018-19	Target for the Year 2019-20	District Achievement in FY 2019-20	Target for the Year 2020-21	District Achievement in FY 2020-21	Target for the FY 2021-22	District Achievement in FY 2021-22
1	Karimganj	1574	4233	477	3387	5314	4267	5303	4008	3107	6129	2787

Contd..Pg/18

PANVY REPORT since Inception to 18th January UNDER KARIMGANJ DISTRICT

Sl. No.	Name of Block / ICDS Project	BENEFICIARIES	PAYMENT RECEIVED			TOTAL (in Rs.)
			Instalment 1 Total (1)	Instalment 2 Total (2)	Instalment 3 Total (3)	
1	Badarpur	2214	1954	1777	1092	7711000
2	Dulavcherra	1606	1501	1406	983	11468000
3	Lowaiipoa	1728	1588	1305	1213	9002000
4	North Karimganj	2432	2258	2203	1953	6291000
5	Patharkandi	2771	2577	2486	1934	7019000
6	Ramkrishna Nagar	2243	2029	1835	1655	10570000
7	South Karimganj	4482	3918	3578	2652	16524000
	TOTAL ::	17476	15832	14890	11482	68585000
	Amount @ Rupees.....		@Rs.1000/-	@2000/-	@2000/-	

POSHAN ABHIYAN

PRESENT STATUS OF OCMR REPORT OF KARIMGANJ DISTRICT

S.No	District Name	Block Name	AWC Name	No Of Children screened for S.M	Total Number of Children in the AWC centre	Total Number of Active S.M Children (as per the Reference Chart)
1	Badarpur	Badarpur	162	8572	14132	7
2		Lowaiipoa	172	12685	20550	11
3	North Karimganj	North Karimganj	218	12036	21352	2
4		Patharkandi	287	22125	30306	8
5	R.K Nagar	R.K Nagar	212	12354	17082	5
6		Dulavcherra	173	7342	13823	8
7	South Karimganj	326	28525	37132	30	
	Total			103,749	154417	71

At the end, the Chairman requested all the works departments to complete all the ongoing schemes before monsoon.

Then the meeting ended with vote of thanks from the Chair.

Dist Development Commissioner,
Karimganj

Dated, Karimganj the 7th Dec 2022.

Memo No.KDP.1/2006-07/DDC/Pr-II/ -A

Copy forwarded for kind information and necessary action:-

- 1) The Principal Secretary to the GoA, Transformation & Development Department, Dispur, Guwahati-6.
- 2) The Commissioner, Barak Valley Division, Housed complex, Guwahati-6.
- 3) The Director, DCP Division Transformation & Development Department, Dispur, Guwahati-6.
- 4) The Director, Evaluation & Monitoring Division Transformation & Development Department, Dispur, Guwahati-6.
- 5) All Head of Department of DDC, Karimganj for kind information & necessary action.
- 6) The Research officer, Zonal Field Evaluation Unit, Sitchar-5.

Dist. Development Commissioner,
Karimganj