

MINUTES OF THE DISTRICT DEVELOPMENT COMMITTEE (DDC) MEETING HELD ON 03rd September, 2021 AT 11:30A.M. IN THE CONFERENCE HALL OF DEPUTY COMMISSIONER, KARIMGANJ.

Members present - As per Annexure - "A"

The meeting was presided over by Shri Khageswar Pegu, ACS, Deputy Commissioner, Karimganj. Initiating the discussion, Dist. Dev. Commissioner, welcomed all the members present. Thereafter, before going to departmental discussion and review of the schemes, the Deputy Commissioner apprised the house about the Action Points & Monitorable targets for D.C's against different departments programme decided in the D.C's conference held on 22nd & 23rd August, 2021 at Diphu. The Deputy Commissioner elaborately explained each and every point of the departments and instructed all the concerned department to take action against the point of their respective departments sincerely and seriously. As the achievements on the points will further lead to the achievement on the points under Sustainable Development Goals (SDG). The matter will be reviewed by the Hon'ble Chief Minister, Assam in the next conference and the report to be sent to the Transformation & Development Department, Dispur, Assam regularly.

He further intimated that from next DDC meeting the achievement on the points will be reviewed.

Thereafter, the progress of work of various departments for the month of August-2021 was reviewed which are recorded department wise as follows:

- 1. Agriculture:** The District Agriculture Officer, Karimganj reported the progress of work of under different program are as follows-

Final report on 100% verification by Agriculture Department (2020-21)

- ❖ As per census 2011 (after decadal growth) estimated target (2019) - 56400 nos of farm families eligible for PM-KISAN.

After 1st 100% verification (2020) by Department of Agriculture:

- Total no. of application downloaded from portal :71,334 nos.
- Total no. of eligible beneficiaries :51,505 nos.
- Total no. of ineligible beneficiaries :19,829 nos.
- Verifying personnels - Ward member, AEA, Lot Mondol, Agricultural Dev. Officer (notified by Deputy Commissioner)

Final report on 100% re-verification by Revenue Department (All Revenue Circle)

	Target	Revised target as per excel sheet downloaded and exchanged	Total verified	Total eligible	Total ineligible
Total	70590	70147	70147	36832	33315

Classification of ineligible beneficiaries who are having undisputed possession of cultivable agricultural land for last 3 years under PM-KISAN scheme

All Revenue Circle	Beneficiaries in Tribal Belt// Autonomous Council	Beneficiaries in areas other than Tribal Belt/Tribal Block/Autonomous Council				Beneficiaries in Notified forest Village Areas			Grand Total
		Unavailability of Land records (nos.) either due to non cadastral land or any other issue	Absence of name in State Land record (nos.) as no land document ever issued	Land title not available as inheritance process not carried out (nos.)	Beneficiary Untraceable (nos.)	Land records not issued (nos.)	Land records issued to predecessor but not updated (nos.)	Beneficiary Untraceable (nos.)	
Total	Nil	16355	4985	127	10397			1451	33315

Ineligible beneficiaries to be uploaded for deletion from the list received from Revenue Dept. as per latest orders

All Revenue Circle	Death	Non farmer	Same family	Constitutional posts	Serving employees	Pensioners	Income tax payee	Professionals like doctor engineer etc.	NRI	Total
Total	428	4383	594	13	262	46	117	1	8	5852

PMKISAN:

Total ineligible farmers identified by Revenue Department as per Revised Operational Guidelines from Ministry of Agriculture and Farmers Welfare, GoI, at the time of re-verification: 33315 Nos

Total farmers to be marked ineligible in the PMKISAN portal, as per instruction received from PMKISAN cell, Khanapara : 5852 Nos

Details of list frozen for payment under PMKISAN as on 06/08/2021

Sl No.	List No. opened in PMKISN Portal for FTO(Fund Transfer Order)	No of beneficiary available in the list	No of beneficiary found to be eligible in the list	No of beneficiary who are ineligible/death/untraceable/doubtful /unable to decide the status	No of beneficiary in "E" uploaded for stop payment
1	22	40	40	0	0
2	23	41	41	0	0
3	31	17009	10690	6319	6319
4	44	3042	2719	323	323
5	54	33714	19818	13896	13896
Total		53846	33308	20538	20538

PMFBY

SEASON	TARGET	ACHIEVEMENT	REMARKS
KHARIF (2021-22)	10,098 NOS.	10,500 Nos of form submitted	Process is going on

Power Tiller Distribution under RKVY, BGREI and NFSM

Implementing year	Name of Scheme	Total allotted (Nos.)	Farmers' share collected (Nos.)	Already distributed (Nos.)	Balance (Nos.)
2020-21	RKVY	125	125	123	2

BGREI/RKVY/NFSM

- Sprayer and other machinery : **820 Nos.** (Distribution is under process)
- Mushroom unit : **10 Nos.** (Completed and fund release is under process)

CMSGUY**Tractor Distribution:**

Total no of revenue village	Total no of group selected in DLSC (Phase I & II)	No of sanction accorded (Phase I&II)	Total no of farmer's share collected (Phase I & II)	Tractor delivered (Phase I & II)	No of Tractors yet to be delivered
1032	510	397	324	308	16

HMNEH:

- Foot Sprayer : **4 Nos.** (Distributed)
- Pole Pruner : **2 Nos.** (Distributed)
- Plastic Mulching : **300Kg** (Distribution is going on)
- Shade net : **12750 Sq.m** (Distribution is going on)

Seed Distribution for community nursery under RKVY and Disaster management :

Name of the Scheme	Date of received of seed	Quantity of seed received (Qntls.)	Area allotted(HA)	Variety	Remarks
RKVY	24/06/21	300	60	Bahadur Sub-1	Seedling Distributed
Disaster Management	15/06/21	125	25	Bahadur Sub-1	Seedling Distributed

PMKSY

Sprinkler Irrigation- Total registered: **110 Nos.** and Delivered- **73 Nos.** (Registration process is going on)

Soil Health Card :

Phase	Target	Achievement	Total SHC distributed	Remarks
1st	5883	5901	25322	For 75 bighas of land, one soil sample was collected and distributed among the framers, so the no. of SHC distributed is increased.
2nd	8130	5941	32671	
Total	14,013	11,842	57,993	

Status of KCC in Karimganj District

- Total KCC issued and renewal: **5279** . Application Sponsored by the department : **1263**. KCC application sanctioned by bank : **246**

Fertilizer Inspection Report

- Inspection conducted till date : **19**
- Joint verification conducted : **3** (with DDC and CO, Patharkandi)
- Showcause notice issued till date : **2**
- Meeting with fertilizer wholesalers on 8th June, 2021 in the office of DAO, Karimganj regarding fertilizer availability and sale for Kharif season.
- Joint meeting held with fertilizer retailers and wholesalers on 23rd June, 2021 (Karimganj Sub-Division) and 24th June, 2021 (R.K. Nagar Sub-Division) under the chairmanship of DEPUTY COMMISSIONER, Karimganj.

Action Taken Report of fertilizer retailer :

Sub-Division	Total no. of retailers	No. of temporary suspension	Date of suspension	Remarks
Karimganj	59	23	27/07/2021	No IFMS ID/POS & License after 10th Oct, 2015
		7	02/08/2021	
R.K. Nagar	73	64	29/07/2021	No IFMS ID/POS & License after 10th Oct, 2015
Total	132	94		Temporarily suspended for 21 days

Agri Engineering :

Report on progress of works under various scheme are as follows:

Year	Name of the Scheme	Name of component	Target	Achievement	Remarks
2019-20	RIDF	Installation of STW	111 nos	10 nos.	Work in progress
		1. Diesel Centrifugal			
		2. Electrical Submersible	148 nos	56 nos.	
		3. Solar Submersible	60 nos.	19 nos.	
		Construction of Soil Testing Quality Control & Input Testing Laboratory at Karimganj	01 no	90%	

2. PUBLIC WORK ROADS DEPARTMENT (KARIMGANJ NORTH, KARIMGANJ SOUTH AND BADARPUR TERRITORIAL ROAD DIVISION, KARIMGANJ): The E.E reported the progress of works of various schemes under different programme as follows-

Year	Name of Programme	Roads			Bridge			Remarks
		No. of schemes sanctioned (road)	No. of schemes completed (road)	No. of schemes ongoing (road)	No of bridge sanctioned	No of bridge completed	No of bridge ongoing	
2016-17 to 2018-19	PMGSY	68 (length 192.560)	50	18 length 0.72 K.M	22	18	4	
2020-21	PMGSY-III	7 (length 51.233)	0	7	0	0	0	
2016-17 to 2019-20	RIDF- XX to RIDF-XXIV	9 (length 7.405)K.M	8	1	5	4	1	
2017-18	Constn of 1000 No Br	0	0	0	3	1	2	
2017-18	SOPD(G)	12	12	0	0	0	0	
2018-19	SOPD(G)	87	83	4	0	0	0	
2019-20	SOPD(G)	28	25	3	0	0	0	
2020-21	SOPD(G)	6	0	6	0	0	0	
2018-19	SOPD(ODS)	9	9	0	0	0	0	
2019-20	SOPD(FDR)	10	10	0	0	0	0	
2017-18	Signature Project	2	2	0	0	0	0	
2019-20	Asom Darshan	12	10	2	0	0	0	
2013-14 to 2014-15	CM's Spl Package	42	31	11	0	0	0	
2018-19	5th Assam Finance	21	21	0	0	0	0	
2018-19	SDRF	32	25	7	0	0	0	

3. PUBLIC WORK ROADS DEPARTMENT (PATHARKANDI & RATABARI TERRITORIAL ROADS DIVISION, RAMKRISHNA NAGAR): The E.E reported the progress of works of various schemes under different programme as follows-

Sl No	Year	Name of Scheme	Nos. Sanction of work	Nos. Completed work/project	No of Schemes On Going	Remarks
1	2008-09 (3 Nos.), 2013-14 (1 No), 2016-17, 2017-18, 2018-19 & 2019-20	PMGSY-I	86	78	6	Targeted to be completed by Dec.2021
2	2020-21	PMGSY -III	3	0	3	-
3	2018-19	SOPD-G	55	51	4	-
4	2019-20	SOPD-G	27	20	7	-
5	2020-21	SOPD-G	24	13	11	-
	Subtotal	SOPD-G	106	84	22	100% completion targeted by February, 2022
6	2018-19	SOPD-ODS	12	11	1	-
7	2020-21	SOPD-ODS	13	9	4	-
	Subtotal	SOPD-ODS	25	19	6	-
8	2014-15, 2018-19, 2019-20& 2020-21	RIDF	9	2	7	-
9	2016-17	CRIF	1	0	0	98 % Completed
10	2019-20	SOPD-G (State Priority Scheme)	2	0	2	98 % Completed
11	2020-21	SOPD-G (State Priority Scheme)	3	0	3	Work Just allotted
	Subtotal	SOPD-G (State Priority Scheme)	5	0	5	
12	2019-20	ASOM DARSHAN	31	27	4	-
13	2018-19, 2019-20	BADP	32	25	7	-

4. PWD BUILDING:

Name of Programme	Name of Scheme	Sanctioned Amount	Progress of last month	Progress of current month	Remarks
SOPD-ODS-V-GA	Additional works of Construction of Higher Judicial Court Building at Karimganj	Rs. 41.78666 (L)	30%	30%	Work is in progress
Plan 2017-18	Establishment of Polytechnic at Maizgram, Karimganj. (Package No. Poly-13-CSS)	Rs.517.35074 (L)	71%	80%	Work is in progress
Package No. MDC-03	Establishment of Model Degree College at Eraligool, Kxj.	Rs.1313.73000 (L)	97%	98%	
2014-15	Construction of 2 (two) Class rooms for Commerce Stream at- i) Tukar Bazar High School, South Kxj ii) Kaliganj Public H.S. School, Kaliganj, Badarpur (iii) Mahadev H.S. School, Rakesh Nagar,.	Rs.45.66 (L)	75%	75%	Work temporarily stopped due to non-payment
RMSA, Assam (Package No. 6)	Construction of School Bldg. for Secondary Section in existing upper primary school in Gulcherra M.E. School in Karimganj.	Rs. 69.42 (L)	45%	45%	
Group No. TG-05	Construction of Model High School for Tea Garden Areas - (i) Pathni T.E. (ii) Sephinjuribheel T.E. iii) Bubrightat T.E	Rs.366.92419 (L)	67%	75%	
Group No. TG-06	Construction of Model High School for Tea Garden Areas - i) Dullavcherra T.E. at Damchera ii) Goombhira T.E. in Karimganj.	Rs.225.04524 (L)	50%	50%	
	Repair / Renovation of DEPUTY COMMISSIONER's Office Building at Karimganj	Rs.40.84000 (L)	35%	40%	
	Construction of Market Complex and Pucca Drain in and around the Bazar area for letting out dead water at Kaliganj Bazar	Rs.245.76 (L)	80%	80%	Due to unauthorized occupation of some of the constructed rooms contractor stopped work.
	Construction of Market Complex and Pucca Drain at Anglar Bazar in Karimganj	Rs.200.00 (L)	30%	30%	Work stopped due to Sub-Judice.
CM's Special Package 14-15	Construction of Tarun Gogoi Mini Stadium at Marjatkandi Public Higher Secondary School in Karimganj	Rs.100.00 (L)	50%	50%	
CM's Special Package 14-15	Construction of RCC Community Hall with Library at Marjatkandi and RCC Community Hall at Chandrapur Bagbari, Gilaijan and RCC Guest House at Kuchilargool, Kxj	Rs.100.00 (L)	82%	82%	
Do(Phase-II)	Construction of 100 bedded Multistoried Boys Hostel at Kaliganj in Karimganj	Rs.200.00 (L)	54%	54%	
Annual Plan 2013-14	Upgradation of SC/SD/PHC to Community Hall Centre (Phase-I) at R K Nagar CHC in Karimganj	Rs.330.00 (L)	87%	87%	
Annual Plan 2013-14	Upgradation of SC/SD/PHC to Community Hall Centre (Phase-I) at Mahisashan CHC in Karimganj	Rs.330.00 (L)	2.5%	2.5%	Work temporarily stopped by the contractor
Annual Plan 2013-14 (Package No. CHC-6)	Upgradation of SC/SD/PHC to Community Health Centre (Phase-I) at Duttapur PHC in Karimganj	Rs. 316.55 (L)	---	---	Work not started due to Land dispute & under subjudice

Name of Programme	Name of Scheme	Sanctioned Amount	Progress of last month	Progress of current month	Remarks
Annual Plan 2013-14 (Type 1 Bldg)	Upgradation of SC/SD/PHC to Community Health Centre (Phase-I) at Balia PHC in Karimganj	Rs.308.28 (L)	2%	2%	Work stopped temporarily by the contractor
CM's Special Package, 2014-15	Construction of Swasan at Maizgram & Beatification of Town Idgah, Swahid Bedi & Emersion Ghat & Community Hall etc. in Karimganj.	Rs.550.00 (L)	23%	23%	
CM's Special Package 14-15	Construction of Swimming Pool in Karimganj .	Rs.200.00 (L)	96%	96%	
CM's Special Package (Phase-II) 2014-15	Promotion of Tribal Handloom, Weaving for Production & Training etc. at Cheragi , Karimganj .	Rs.100.00 (L)			Work not started yet
SOPD-G-V-GA	Construction of 1000 capacity Auditorium at R.K. Nagar,	Rs.1390.04800 (L)	10%	13%	
13TH FC (B.A.D.P.) 2011-12(Gr-A)	Construction of Community Hall at Indo-Bangla Boarder , Jerjeri G.P - 2 Nos, Dengarbond G.P - 2 Nos., Balipla G.P, Lowairpoa G.P - 2 Nos.	Rs. 400.00 (L)	20%	3 nos. of the schemes completed & 4 nos. of the scheme is progress upto 69%	Final Notice served
13th Finance Commission's grant for 12-13	Construction of Community Shelter for Handicapped Society at Badarpurghat	Rs.5.00 (L)	50%	50%	Work stopped due to non-receipt of NOC
2013-14 (Group-A)	Construction of Ratabari Anchalik Nadwa Office in Karimganj Dist. under DCP for Development of Inter-State Border area	Rs. 2.97(L)	70%	70%	
BADP (SCA) 2015-16 (Gr No. II)	Construction of Open Community Hall (Assam type) at Solgai T.E. , Lowairpoa Block)	Rs. 12.87(L)	---	---	Work withdrawn Revised estimate submitted to DEPUTY COMMISSIONER. Karimganj for approval on 18.06.2020
Interest Fund, BADP (Group No. I)	Construction of Community Hall near Pallimangal Club at Patharkandi under	Rs. 10.00 (L)	---	---	Revised estimate submitted to DEPUTY COMMISSIONER. Karimganj for approval on 06.10.2020
BADP (SCA) 2017-18	Construction of Gallery cum Community Hall at Sutarkandi near IBB Border under	Rs.40.65 (L)	40%	60%	
2020-21	Construction of Cultural Hall at Karkhanaputni under Lowairpoa Block.	Rs.25.00 (L)	---	---	Revised site plan approved on 30.06.2021. Work will be started soon
BADP 2019-20	Construction of old Tourist Centre at Historical Malegarh Crematorium, Karimganj	Rs.40.00 (L)	---	---	Work will be started soon
UNTIED FUND 2016-17 (Gr. No. 2)	Construction of Bishnupriya Manipuri Community Hall at Patharkandi in Karimganj	Rs.100.00 (L)	74%	77%	
2017-18 (Gr. No.II)	Construction of Swami Vivekananda Auditorium and Guest House near Swami Vivekananda, Sonakhira, Patharkandi	Rs.70.00 (L)	75%	100%	
SOPD-G-2017-18	Construction of Godowns/Warehouse for proper storage of EVMs & VVPATs , Karimganj	Rs.218.13 (L)	---	---	Model drawing is needed to be modified as per site dimension.
Chief Minister's Dream Project	Construction of Boundary wall with Gallery & Earth filling of Mini playground of Nabarun Club , Community Centre at Karimganj	Rs.20.00 (L)	70%	90%	

Name of Programme	Name of Scheme	Sanctioned Amount	Progress of last month	Progress of current month	Remarks
Revenue Deptt, 2015-16	Construction of Circle Office building, Nilambazar Revenue Circle, Karimganj	Rs.166.9636 (L)	70.5%	70.5%	
Assam Critical Care project 2020	Upgradation of 24 Nos. of existing Hospitals for setting up of ICU's for treatment of patents of COVID-19 at Karimganj	Rs. 516.58665(L)	80%	95%	
MSDP, 2012-13	Construction of Proposed I.T.I. at Eraligool in Karimganj	Rs.429.70 (L)	70.5%	70.5%	
Do	Construction of 100 bedded Girls Hostel at (i) Shah Badaruddin High School, Badarpur ii) Bhanga H.S. School, Bhanga.	Rs.474.00 (L)	85%	85%	
			Nil	Nil	
SIGNATURE PROJECT 2018-19	Establishment of Pandit Deen Dayal Upadhaya Adarsha Mahavidyalaya at Ratabari	Rs.10.00 (Cr.)	46%	49%	
Do	Construction of Government Modern College at Bazaricherra at Patharkandi, Patharkandi LAC	Rs.10.00 (Cr.)	42%	47%	
MSDP	Construction of Model Residential School Building at Ramkrishna Nagar, Karimganj,	Rs.3042.69 (L)	30%	32%	
MSDP 12th Plan	Construction of RCC Delivery Room with Neonatal Room at Kaliganj Hospital	Rs.20.00 (L)	40%	40%	
Do	Construction of PHC Building at Nagrabazar	Rs.62.48 (L)	93%	94%	
Do	Construction of PHC Building at Kurtikuchi	Rs.62.48 (L)	93%	94%	
Do	Construction of Girls Hostel (50 bedded) at Patharkandi College, Vill-Rajbari	Rs.78.00 (L)	65%	65%	
Do	Construction of RCC Hospital Building at Bhanga as per NRHM norms	Rs.50.00 (L)	60%	60%	
Do	Construction of CHC at Badarpur	Rs.25.51 (L)	---	---	Work will be started soon
Do	Construction of Medical Sub-Centre at Bazarghat Sub-Centre as per NRHM norms in Dullavcherra Deb. Block Karimganj	Rs.14.75 (L)	90%	92%	
Do	Construction of PHC Building at Balia Bazar	Rs.80.18719 (L)	30%	42%	
MSDP, 2011-12	Construction of 1 (one) No. Addl. Class Room (ACRs) at Asimia Senior Madrassa, Asimganj under (Group No. A)	Rs.5.63 (L)	70%	70%	
MSDP, 2011-12	Construction of 2 (two) Nos. Addl. Class Room (ACRs) at Balipipla High School, Lowairpoa	Rs. 11.26 (L)	70%	70%	
BMDC for the year 2013-14 (Group No. G)	Construction of Assam type Community Hall with Ring well & brick boundary wall (Partly) at Pekur Gaon, Kalkalighat, Dist. Karimganj	Rs.7.47972 (L)	---	---	Work withdrawn. New plan & estimate proposed & approved.
BMDC for the year 2013-14 (Group No. D)	Construction of Assam type Community Hall at Vatairbond (Near the house of Sri. Dharmeswar Mishra) P.O. Dullavcherra, Dist. Karimganj	Rs. 4.67549(L)	---	---	Work withdrawn. New plan & estimate proposed

5. PWD (NH): The E.E, PWD (NH) reported the progress of ongoing schemes as follows-

Sl No	Name of Scheme	Sanctioned Amount	Progress of last month	Progress of current month	Remarks
1	Stage Strengthening of NH-151 from Km 0/000 to Km 14/064 under Annual Plan 2019-20 (Total Length=14.064 Km)	Rs. 378.00 (L)	60%	60%	Work is in progress.
2	Improvement of existing single / Intermediate lane of NH-44 to 2 lane with paved shoulder from Km 230/200 to Km 247/000, Km 261/504 (Ex. Ch.-260/109) to Km 263/191 (Ex. Ch.261/761) and Km 272/241 (Ex. Ch. 271/000) to Km 284/033 (Ex. Ch. 284/053) (Total Length=30.28Km) under SARDP-NE (Phase-A)	Rs. 3227(L)	26.80%	27.50%	
3	Strengthening and reconstruction including raising of isolated stretches of the existing road , RCC Drain etc. at Asimganj and Patherkandi Town Area from 252/528Km to 259/525Km of NH-44 (Total length=6.997 KM)	Rs. 1997.7 (L)	89.60%	90%	Work is in progress. However, progress of the work is greatly hampered due to 2 nd wave of Covid-19, labor Shortage and incessant rainfall.
4	Construction of Paved Shoulder (ICBP) at built-up areas in stretches including construction/reconstruction of RCC covered drain etc. at Asimganj and Patherkandi Town area from Km 252/525 to Km 259/525 of NH 44, Construction of Traffic Rotary at intersection of Patherkandi Bypass & Asimganj - Anipur MDR road and additional Road Safety & Road Furniture work at Patherkandi Bypass.	Rs. 1450.4 (L)	41.44%	41.91%	

6. PHE : The E.E, PHE reported the progress of ongoing schemes as follows-

Sl No	Programme	Name of the scheme	Physical Progress	Remarks
1	JJM	Supplying, fitting, fixing, testing and commissioning of Functional Household Tap Connection	Total 40901 Nos. Functional Household Tap Connection provided upto 31.08.2021	

Sl No	Programme	Name of the scheme	Physical Progress	Remarks
2	JJM	Providing running water supply facility in School	565 Nos. of School provided with running water supply facility as on date out of targeted 1883	
3	JJM	Providing running water supply facility in AWC	70 Nos. of AWC provided with running water supply facility as on date out of targeted 1491	
4	CM's Budget Announcement 2019-20	Installation of 50 Nos. Spot Sources per LAC	65 Nos. Spot sources completed in all respect	

SWACHH BHARAT MISSION - GRAMIN

SL NO	COMPONENT	TARGET	PHYSICAL REPORTED
1	BLS	109941	109941
2	LOB	4972	4972
3	NOLB	6529	6529
4	NOLB-II	1500	1421
5	CSC	12	6
6	CMSC	132	0
7	SWM	193	0
8	GWM	46	0
9	PWMU	1	0

7. Irrigation: The E.E, Irrigation Karimganj reported the progress of different schemes as follows-

Sl No	Name of schemes	Location	LAC	Total Area (Ha)	Progress of last month	Progress of current month
1	PIPLAPUNJI CHERRA F.I.S	BALIPIPLA	PATHARKANDI	600.00	57%	57%
2	TUILENGTACHERRA F.I.S	NANDIGRAM	PATHARKANDI	220.00	90%	90%
3	MANIKCHERRA F.I.S	MANIKBOND	PATHARKANDI	200.00	97%	97%
4	ECHACHERRA F.I.S	ECHABIL	PATHARKANDI	220.00	98%	98%
5	BURUNGACHERRA F.I.S	BURUNGA	PATHARKANDI	200.00	96%	96%
6	MAGURACHERRA F.I.S	MAGURA	RATABARI	240.00	72%	72%
7	GAMBHIRACHERRA F.I.S	GAMBHIRA	RATABARI	200.00	95%	95%
8	FANAICHERRA F.I.S	FANAIBOND	RATABARI	25.00	98 %	98 %
9	RUPACHERRA F.I.S	RUPAGRAM	RATABARI	180.00	62%	62%
10	F.I.S FROM RIVER SINGLA AT SONBEEL AREA.	SONBEEL	RAABARI/SOUTH .KARTIMGANJ.	1850.00	20%	20%
11	JUKECHERRA F.I.S	MAHISHASHA N	NORTH KARIMGANJ	220.00	27%	27%
12	BAGHACHERRA FIS	AWLABARI	NORTH KARIMGANJ	180.00	82%	82%
12	MUKAMCHERRA FIS	MUKAMCHERRA	RATABARI	90.00	99%	100%
13	STW SCHEMES UNDER PMKSY (HKKP) - SOLAR POWERED.	DIFFERENT LOCATIONS	PATHARKANDI, RATABARI, SOUTH KARIMGANJ AND NORTH KARIMGANJ	340.00	35%	35%
14	STW SCHEMES UNDER PMKSY (HKKP) - ELECTRIC POWERED.	DIFFERENT LOCATIONS	PATHARKANDI, RATABARI, SOUTH KARIMGANJ AND NORTH KARIMGANJ	990.00	35%	35%

8. Fishery: The D.F.D.O, karimganj reported the progress of different schemes for the year 2020-21 as follows-

Sl No	Name of programme	Water Area (Ha)	Nos	Progress of last month	Progress of current month
1	Construction of Mini Fish Feed Mill under PMMSY	-	1	Under progress	Under progress
2	Construction of Small Biofloc under PMMSY	-	1	80% Completed	80% Completed
3	Construction of New Pond under PMMSY	6.00	24	80% Completed	80% Completed
4	Construction of New Rearing Pond under PMMSY	2.00	20	80% Completed	80% Completed
5	E-Rickshaw with Ice Box under PMMSY		5	Under progress	Under progress
6	Inputs Supported for Integrated Fish Farming under PMMSY	5	10	80% Completed	80% Completed
7	Inputs Supported for Fresh Water Fish Farming under PMMSY	6	24	Under progress	Under progress
8	Motor Cycle With Ice Box under PMMSY		3	80% Completed	80% Completed
9	PEN Culture under PMMSY	3.0	3	Under progress	Under progress
10	CAGE Culture under PMMSY		5		
11	Boats & Net for Fishers under PMMSY		3		
12	Bi-Cycle With Ice Box under PMMSY		19		
13	Stocking of Fingerling in Wetlands under PMMSY	55.00	20		
14	Livelihood & Nutritional Support under PMMSY	0	400		

9. A.H & Vety.: The District A.H & Vety Officer apprise the different activities of his department as follows-

1	NLM (Insurance) National Livestock Mission	Total nos of Insurance cover in 2020-21-106 (one hundred six). Selection of ten (10) nos of beneficiaries of (10) nos of cluster on Rural Backyard Goat Development Scheme under NLM has already been sent to National Livestock Mission, Guwahati OTI Building Khanapara Ghy.-22. Total 117 nos of farmers each batch consisting of 39 (Thirty nine) nos has provided training on Scientific Rearing of Poultry ,Goatery & Piggery under National Livestock Mission programme.
2	NADCP (National Animal Disease Control Programme)	According to 20 th Livestock Census 2019 Animal Population like Cattle-279167, Buffalo-27530, Sheep-23544, Goat-80664 & Pig-4054 Total no of Vaccine received-306700 Doses, No of animal Vaccinated 2691 nos against FMD.Total Vaccine utilized-2745 nos,present stock of Vaccine in hand-303955 doses. 7(.Seven) nos of Data Entry Operator has uploaded the data of Animal Registration & Tagging already started of each Block .Private Vaccinator engaged only -34 (Thirty four) nos against-208 (Two hundred eight) nos.
3	INAPH (Information Network for Animal Productivity and Health)	Breeding population during the year-2020-21 is -108290 A.I Done:-5360 A.I Conception rate -90% Calf Born :- 2796 Animal Registered :- 4485. Ear- Tagging of Cattle & Buffalo :- 143408on 31/08/2021.

10. **Transport:** The D.T.O, Karimganj reported the revenue collection upto the month of August is Rs. 3,30,42,734.00 from all sources.

11. **Soil Conservation:** The D.O, Soil Conservation apprised the progress of different scheme for the year 2020-21.

A.

Sl. No.	Name of the Project	Name of Scheme with Location	Project Cost		Tender Value	Remarks
			Physical	Financial		
1	SOPD-G 2020-21	Afforestation Plantation works in the site adjacent to Kadamtola High School & R. K. Nagar R.O	Area Benefitted-3.20 Ha.	8.00 L	7.84 L	Work in progress (80%)
2	RIDF-XXV 2020-21	Nilambazar Erosion Control Project under South Karimganj Dev. Block in Karimganj District RIDF-XXV during 2019-20	Area Benefitted-933.76 Ha. Boulder Pitching = 297.0 Rm.	96.14 L	93.7462 L	Work in progress (Upto 60%)
3	RIDF-XXVI 2020-21	Land Development Project at Umapati village in North Karimganj Development Block in Karimganj District RIDF-XXVI	Area Benefitted - 862 Ha. Field Bund = 1300 Rm	39.95 L	--	Tender Process Completed

B. Village covered under Livelihood & Production System for Batch-IV IWMP Projects

➤ Project Name:- **East Kushiara IWMP (Karimganj-XI)**

List of village covered under Livelihood Activities & Production System.

Kamargram-I, Kamargram-II, Dayabasana, Medamail, Srimanta Kanisail, Panksankar, Sekikanisail, Bahar/Karimpur, Lamajuar, Bakarshal, Nathupur, Sarisha, Sarisha-II, Sarisha-III, Medal, Chorakuri, Umarpur, Umarpur-IV, Medal Chak, Bagisagi, Saidambar-II, Alongjuri, Kanisail-I, Kunapara, Brahmansason-II, Kartik Das

➤ Project Name:- **Longai-VIIWMP (Karimganj-X)**

List of village covered under Livelihood Activities & Production System.

Umarpur-I, Barajal, Loharpara-II, Umarpur-II, Borkapon, Bhrosbond, Loharpara-III, Loharpara-II, Angura-Denguri, Iswarshi, Dalgram, Chandkhanichak, Angura Denguri, Nandibari, Hizim, Meda-II, B.S Chak, Dasgram-I, Brahmansason Block-I, Farampasa-I,II,III, Bidyanagar

Fund for Livelihood Activities for Asset Less Poor and Production System & Micro Enterprise is transferred to MWS committee Account.

Time line for completion is extended up to 30th September'2021

12. **D.I.C.C:** The G.M, DICC report the progress of PMEGP 2021-22 as follows.

Target :: 57 (Urban - 17, Rural-40) Financial Target :: 142.50 Lakh										
NAME OF PROGRAME/SCHEME	FORWARDED TO BANK		SANCTIONED BY BANK		MM DISBURSED		RETURNED BY BANK		PENDING AT BANK	
	No. of Prj.	MM Involve (In lakh)	No. of Prj.	MM Involve (In lakh)	No. of Prj.	MM Involve (In lakh)	No. of Prj.	MM Involve (In lakh)	No. of Prj.	MM Involve (In lakh)
PMEGP 2021-22	72	146.75	0	0	0	0	4	10.95	68	135.80

All Officers/Executive Engineers are directed to expedite the work of ongoing schemes and complete the work early.

Then the meeting ended with vote of thanks from the Chair.

21.02/19/21
Deputy Commissioner,
Karimganj & Chairman DDC,
Karimganj

Dated, Karimganj the September, 2021.

Memo No.KDP.1/2019-20/DDC/Pt-I/ -A,
Copy forwarded for kind information and necessary action:-

- 1) The Principal Secretary to the GoA , Transformation & Development Department , Dispur , Guwahati-6.
- 2) The Commissioner, Barak Valley Division, Housefed complex, Guwahati-6.
- 3) The Director, DCP Division Transformation & Development Department, Block-F, Dispur, Guwahati-6.
- 4) The Director, Evaluation & Monitoring Division Transformation & Development Department, Dispur, Guwahati.- 6.
- 5) All Head of Department of DDC, Karimganj for kind information & necessary action.
- 6) The Research officer, Zonal Field Evaluation Unit, Silchar-5.

24/9/21
Deputy Commissioner,
Karimganj & Chairman DDC,
Karimganj