

Subject	MINUTES OF THE DISTRICT DEVELOPMENT COMMITTEE, KARIMGANJ
Date & Time	7 th March, 2024 ; 11.00 A.M
Venue	Conference Hall of the District Commissioner's Office, Karimganj
Participants	Annexure-1.1
Absentees	Annexure-1.2
Fund receipt & Utilisation	Annexure -A (Received) & (B Not Received)
Physical Progress	Annexure -C (for Current Year) and Annexure -D for Previous Year

The meeting was chaired by Sri Dipak Jidung, ACS, District Dev. Commissioner, Karimganj. At the outset the District Development Commissioner, Karimganj welcomed all the members and officials present in the meeting.

Before going to review of the departments, the DDC requested all the DDO's to dispose the pendency of MMLSAY. Participating in the discussion, the SDO (S), Karimganj pointed out that a training programme may be arranged in this regard. The DDC stated that a training programme will be arranged and date and time will be intimated shortly.

Thereafter, review of last minutes and discussion was held sector wise. The decision of the meeting is as follows:

Sl. No	Sector	Administrative Department	Decision/ Action to be Taken	Agency responsible & Timeline
1	Social Sector	Education (SSA & Samagra Siksha)	<p>The progress of all the schemes were reviewed and the dept. was instructed for early completion of ongoing schemes.</p> <p>The DDC stated that the Guardian Minister will inaugurate tea garden schools in a cluster wise under Vikas Yatra. The DDC directed the Department to keep liaison with ADC (Edn.) in this regard.</p>	DMC (SSA) & Inspector of School. E.E PWD (Building)
2	Social Sector	Health and Family Welfare	<p>The different activities of the department were reviewed in the meeting. It was found that 76 nos. of schemes under PM ABHIM were</p>	

			<p>sanctioned and work order yet to be issued against 12 nos. and work yet to start against 39 Nos. The Deptt. was instructed to expedite the work and complete the same early.</p> <ul style="list-style-type: none"> Regarding bio-medical waste treatment plant, the DDC instructed the deptt. to make a joint visit at the earliest. 	Joint Director of Health services
3	Social Sector	Indigenous & Tribal Faith and Cultural Department	<ul style="list-style-type: none"> Regarding the scheme under the programme it was reported that work is going on and in good progress. 	
4	Social Sector	Sports and Youth Welfare	<ul style="list-style-type: none"> The deptt. appraised that there are no development activities. The DDC directed the Deptt. to submit report as per Annexure even if report is nil. 	DSO
5	Social Sector	Women & Child Development	<ul style="list-style-type: none"> The activities of the deptt. was reviewed in the meeting. Regarding inactive accounts under Poshan Abhiyan, the deptt. informed that the matter has been solved. The DDC directed the deptt to complete all the on going schemes within the stipulated time. 	DSWO
6	Social Sector	Food , Civil Supplies and Consumer Affairs	<ul style="list-style-type: none"> The activities of the deptt. was reviewed. The Suptd. FCS&CA reported that 388.25 MT out of 7000 MT paddy has been procured so far. The Supdt. appraised that payment in respect of card 	Supdt. FCS&CA

			distribution has been completed.	
7	Social Sector	Labour	<ul style="list-style-type: none"> The activities of the deptt. was reviewed in the meeting. The deptt. was instructed to keep vigil regarding child labour, bonded labour, etc. regularly. The Labour Officer appraised that both the Inspectors has been transferred for which field activities could not be done. The DDC directed the deptt. to write to the higher authority in this regard. 	Labour Officer
8	Reforms, Governance Facilitation & Regulation	Environment and Forest	<ul style="list-style-type: none"> The deptt. was informed that there is no scheme and only nursery work going on. 	
9	Reforms, Governance Facilitation & Regulation	Excise	<ul style="list-style-type: none"> The Suptd. Of Excise reported that revenue collection of the dept. is Rs.29.52 Cr. till Feb., 2024 out of targeted Rs.39.72 cr. He also appraised that enforcement duties are carried on regular basis and efforts are being made to ensure that the target may be achieved. 	Suptd. Of Excise
10	Economic Development	Agriculture	<ul style="list-style-type: none"> The different activities of the deptt. was reviewed in the meeting. It was found that under PM-KISAN the achievement Adhaar Authentication, EKYC and ABPS is not satisfactory. The Deptt. 	DAO and AEE, (Agril)

			<p>appraised that the target will be achieved by March.</p> <ul style="list-style-type: none"> Regarding, PMFBY of Rabi season it was found that the achievement was less compared to its target. The Deptt. was instructed to look into the matter and take steps for achieving the target at the earliest. 	
11	Economic Development	Animal Husbandry and Veterinary	<ul style="list-style-type: none"> The different activities of the deptt. was reviewed in the meeting. Regarding non-utilisation of services of Veterinary vans due to shortage of drivers as well as doctors, the Deptt. was instructed to take up the matter with their Higher Authorities with a copy to the District Administration in the last DDC meeting. But, the same is yet to be done. The DDC instructed the deptt. to issue a letter by today itself with intimation to the District Administration. 	Dist. AH&Vety. Officer
12	Economic Development	Fishery	<ul style="list-style-type: none"> The activities of the deptt was reviewed. The DFDO appraised that testing of formalin in the fish was conducted at Santar Bazar. The DDC instructed the deptt. to carry out testing in other markets of the district also. Further, DFDO 	Fishery Dept.

			appraised regarding shortage of manpower. The DDC directed the deptt. to take up the matter with higher authority.	
13	Economic Development	Sericulture	<ul style="list-style-type: none"> The deptt. appraised that there is no schemes at present but the normal departmental activities like Som cultivation, production and distribution of Eri cut cocoons is going on. The deptt. was directed to submit report as per annexures. 	
14	Economic Development	Handloom & Textile	<ul style="list-style-type: none"> Regarding MUDRA Loan, the Asstt. Director reported that awareness regarding the scheme has been made amongst the weavers and the deptt. has forwarded 28 nos. of applications from the weavers to the bank Regarding Swanirbhar Naari Phase-II, it was reported that 5616 nos. of weavers registered. Till date 4381 nos. of product procured worth Rs. 11,32,865 only. 	Handloom & Textile
15	Economic Development	Industries and Commerce & Public Enterprise	No official from the deptt. was present in the meeting, hence no discussion could be taken place.	GM, (DICC)
16	Economic Development	Skill, Employment and Entrepreneurship	The activities of the deptt. was reviewed. The Officials present in the meeting appraised that training for Sital Pati and PMKVY is going on.	
			<ul style="list-style-type: none"> At present there is no 	

17	Economic Development	Soil Conservation	<p>new scheme of the Deptt. It was decided that one earlier scheme at Medha will be visited by the DC shortly. The Deptt. was instructed again to fix a date for the purpose in consultation with</p>	DO
18	Economic Development	Taxes	<ul style="list-style-type: none"> The DDC Superintendent of Taxes reported that Revenue of Rs. 49.67 Cr. Out of targeted 55.98 Cr. has been collected by the deptt. upto Feb., 2024 from all sources. 	
19	Infrastructure	Border Protection and Development	<ul style="list-style-type: none"> The E.E appraised that 1 no. of scheme is going on and will be completed by March, 2024. 	PWD (Building)
20	Infrastructure	Housing and Urban Affairs	<ul style="list-style-type: none"> It was reflected from the report that construction of houses is going on and was instructed for early completion of the houses. The Deptt. instructed to hand over the records and documents of the Badarpur MB to Cachar as it falls under the jurisdiction of Cachar district. 	Dy. Director, T&CP
21	Infrastructure	Irrigation Ratabari/ Patherkandi Division	<ul style="list-style-type: none"> The activities of the deptt was reviewed in the meeting. The deptt. was instructed to complete the ongoing schemes at the earliest. The DDC instructed the deptt. to start work of the schemes 	Irrigation (Ratabari/ Patherkandi Division)

			immediately, foundation stone of which has already been laid by the Hon'ble CM.	
		Irrigation North/ South/ Badarpur Division	<ul style="list-style-type: none"> Regarding MDTW scheme at Kurikhala area it was reported by the deptt. that the scheme has been completed. 	E.E, North/ South/ Badarpur Division
22	Infrastructure	Water Resources	<ul style="list-style-type: none"> The activities of the deptt was reviewed in the meeting. It was found in the report submitted by the deptt. that progress of 7 Nos. of schemes is between 75-95%. The deptt. was instructed to complete these schemes by March, 2024. 	Water Resources
23	Infrastructure	Power	<ul style="list-style-type: none"> Activities of the dept. were reviewed in the meeting. Regarding, dumping of electrical poles at different road sides, the deptt. informed that there is no dumping site. The DDC instructed the deptt. to store the same without causing public inconvenience. 	AGM, APDCL
24	Infrastructure	Public Health Engineering	<ul style="list-style-type: none"> The different schemes of the deptt. was reviewed in the meeting. It is found in the report that 1787 of FHTC connected to schools out of 1852 units & 1235 Nos. connected to AWCs out of 1250. 	E.E, PHE

25	Infrastructure	Public Works (Roads) North & South Karimganj Division	<ul style="list-style-type: none"> The different schemes of the deptt. was reviewed in the meeting. Regarding the scheme Viz. Improvement of Karimganj Bagarsangan Lakhibazar Suterkandi road, the E.E. appraised that BSF obstruct to carry earth materials which hampered the progress of work and requested the District Administration for sorting out the matter. 	EE, PWRD, Public Works (Roads) North & South Karimganj Division
		PWRD Ratabari Patherkandi Division	<ul style="list-style-type: none"> The deptt. appraised that one scheme will be completed by March, 2024 and another by July, 2024. 	EE, PWRD Ratabari Patherkandi Division
26	Infrastructure	PWD (NH)	<ul style="list-style-type: none"> As regards, on-going road widening project in Karimganj i.e. Baba Hotel to towards town, EE, PWD (NH) appraised that work will be completed by April, 2024. 	PWD (NH)
			<ul style="list-style-type: none"> It was observed that a good nos. of schemes under different programmes is still 	

		PWD (Building)	<ul style="list-style-type: none"> ongoing since long. The DDC instructed the E.E to takes step for early completion of all ongoing schemes under MSDP, Untied Fund, etc. 	PWD (Building)
27	Infrastructure	Transport	<ul style="list-style-type: none"> The D.T.O reported that revenue collection for the month of Feb., 2024 is Rs.1.56 Cr. and cumulative collection till date is Rs.18.89 cr. (93.09%) against target of Rs. 20.30 cr. 	Transport

Category- A: Department specific

The DDC expressed displeasure regarding non submission of Annexures by some departments inspite of repeated instruction. The DDC directed to submit Annexures along with monthly progress report without fail.

At the end the meeting ended with vote of thanks from the chair.

Signed by

Dipak Jidung

Date: 15-03-2024 16:23:24

District Dev. Commissioner
Karimganj

Memo No.13777/163933 –A Dated Karimganj the 15th March, 2024
Copy forwarded for kind information and necessary action:-

1. Principal Secretary to the Govt. of Assam, Transformation and Development Department, Dispur, Guwahati - 06
2. The Director, DCP Division, Transformation and Development Department, Dispur, Guwahati - 06
3. The Director, Evaluation and Monitoring Division, Transformation and Development Department, Dispur, Guwahati - 06
4. All District Head of the Departments, Karimganj.
5. The Research Officer, Zonal Field Unit, Silchar.
6. PA to DC, for appraisal to DC,Kxj

e-signed/-
District Dev. Commissioner
Karimganj

4. District Social Welfare:

A. FOR SCHEMES : FUNDS RECEIVED

A. For Schemes: Funds received																					
SLNo	Admin. Dept.	Name of Scheme (+Implementation Agency)	PFMS Code& SLS Code	Category CS/CSS/ State/ EAP etc	Opening Balance With CNA /SNA/Others- as applicable		Opening Balance with the District/Council/ Others-- as applicable		Current Year Allocation to District*		Fund utilized in the current Year		Total funds available for Scheme	Funds utilised till now Amount & (% in bracket)		Amount for which UCs are pending at the end of previous year Utilisation Certificate submitted against total available funds for the		Of Previous Year	Amount for which UCs are pending as on date. Of Current Year	Remarks	
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share	Central Share	State Share				Central Share
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	
1	Women and Child Development	Model AWC (NIDA-Phase 1)	NA	State																	
2		Model AWC (RIDF-Phase 1)	NA	State																	
3		SNP	NA	CSS	NA	NA	NA			34000960		27383720		6617240	81%		NA	NA	NA	27383720	
4		Pradhan Mantri Matru Vandana Yojana	NA	CSS	NA	NA	NA			NA		NA		NA	0		NA	NA	NA	NA	there is no separate fund allocated for PMMVY in current FY,
5		Poshan Ahiyaan	NA	CSS	NA	NA	NA	NA		4517509		4336500		181009	96%		NA	NA	NA	4336500	
6		Beti Bachao Beti Padhao	NA	CSS	NA	NA	NA	NA		3000000		3000000		3000000	100%		NA	NA	NA	3000000	all the fund utilized and will prepare the UC's and SOE
7		OSC	NA	CSS	NA	NA	NA	NA		1623198		1499935		123263	92.406164		NA	NA	NA	123263	

7. Water Resources Department Karimganj :

A. FOR SCHEMES : FUNDS RECEIVED

Sl. No	Administrative Department	Name of Scheme	PFMS code & SLS code	Category CS/ CSS / State / EAP etc.	Opening Balance with CAN / SNA / Others as applicable		Opening Balance with the District / Council / others as applicable		Current Year allocation to district		Fund received in the current year		Total fund available for scheme	Fund utilised till now Amount & (% in bracket)		Amount for which UC's are pending at the end of previous year	Utilisation certificate submitted against local available funds for the current year	Amount for which UC's are pending as on date		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Central Share	State Share	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
	Water Resources Department Karimganj	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	

8. Irrigation North South Badarpur Division :

A. FOR SCHEMES : FUNDS RECEIVED

Sl. No.	Admin Dept.	Name of Scheme (Implementation Agency)	PFMS code & SLS code	Category CS/CSS/state EAP etc.	Opening Balance with CNA/SNA/others as applicable		Opening Balance with the District/Council/others as applicable		Current year allocation as District		Fund received in the current year		Total fund available for scheme	Fund utilized till now Amount & (% in bracket)		Amount for which UCs are pending at the end of previous year	Utilisation Certificate submitted against Local available fund for the current year	Amount for which UCs are pending as on date		Remarks
					Central share	State Share	Central share	State Share	Central share	State Share	Central share	State Share		Central share	State Share			Central share	State Share	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	Irrigation Dept.	Installation of solar and electrically operated hybrid Tube well scheme in South Karimganj LAC under SOPD-G for the year 2022-23 (2 points)	NIL	SOPD-G	NIL	NIL	NIL	NIL	NIL	Rs.15,60,910.00	NIL	Rs.15,60,910.00	Rs.15,60,910.00	NIL	Rs.15,60,910.00 (100%)	NIL	NIL	NIL	NIL	

28. FOREST (T), Karimganj

A. FOR SCHEMES : FUNDS RECEIVED

Sl. No	Administrative Department	Name of Scheme	PFMS code & SLS code	Category CS/ CSS / State / EAP etc.	Opening Balance with CAN / SNA / Others as applicable		Opening Balance with the District / Council / others as applicable		Current Year allocation to district		Fund received in the current year		Total fund available for scheme	Fund utilised till now Amount & (% in bracket)		Amount for which UC's are pending at the end of previous year	Utilisation certificate submitted against local available funds for the current year	Amount for which UC's are pending as on date		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of previous year	Of Current Year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
	FOREST (T),Kxj	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	

29. PHE, Karimganj

A. FOR SCHEMES : FUNDS RECEIVED

Sl. No	Administrative Department	Name of Scheme	PFMS code & SLS code	Category CS/ CSS / State / EAP etc.	Opening Balance with CAN / SNA / Others as applicable		Opening Balance with the District / Council / others as applicable		Current Year allocation to district		Fund received in the current year		Total fund available for scheme	Fund utilised till now Amount & (% in bracket)		Amount for which UC's are pending at the end of previous year	Utilisation certificate submitted against local available funds for the current year	Amount for which UC's are pending as on date		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of previous year	Of Current Year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
	PHE, Kxj	JJM	AS65	CSS							3949.71	438.86	4388.57	100%	100%	-	-	-	-	-

30. A.H. & Vety, Karimganj

A. FOR SCHEMES : FUNDS RECEIVED

Sl. No	Administrative Department	Name of Scheme	PFMS code & SLS code	Category CS/ CSS / State / EAP etc.	Opening Balance with CAN / SNA / Others as applicable		Opening Balance with the District / Council / others as applicable		Current Year allocation to district		Fund received in the current year		Total fund available for scheme	Fund utilised till now Amount & (% in bracket)		Amount for which UC's are pending at the end of previous year	Utilisation certificate submitted against local available funds for the current year	Amount for which UC's are pending as on date		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of previous year	Of Current Year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
	A.H. & Vety , Kxj	Nil														-	-	-	-	-

1. Food, Public Distribution & Consumer Affairs , Karimganj :

A. SCHEMES FOR WHICH NO FUNDS ARE RECEIVED BY THE DISTRICT / COUNCIL

Sl No.	Administrative Department	Name of Scheme	Reason	Remarks if any
	Food, Public Distribution & Consumer Affairs	Nil	-	-

2. Agriculture , Karimganj :

A. SCHEMES FOR WHICH NO FUNDS ARE RECEIVED BY THE DISTRICT / COUNCIL

Sl No.	Administrative Department	Name of Scheme	Reason	Remarks if any
	Agriculture	Nil	-	-

3. PWRD Karimganj North, South Territorial Division, Karimganj:

A. SCHEMES FOR WHICH NO FUNDS ARE RECEIVED BY THE DISTRICT / COUNCIL

Sl No.	Administrative Department	Name of Scheme	Reason	Remarks if any
	PWRD Karimganj North, South Territorial Division, Karimganj	Nil	-	-

4. District Social Welfare, Karimganj :

A. SCHEMES FOR WHICH NO FUNDS ARE RECEIVED BY THE DISTRICT / COUNCIL

Sl No.	Administrative Department	Name of Scheme	Reason	Remarks if any
	District Social Welfare	PMMVY	It is under Mission Shakti	No separated fund is allocated

5. Irrigation Ratabari Patharkandi Division, Karimganj :

A. SCHEMES FOR WHICH NO FUNDS ARE RECEIVED BY THE DISTRICT / COUNCIL

Sl No.	Administrative Department	Name of Scheme	Reason	Remarks if any
	Irrigation Ratabari Patharkandi Division	Nil	-	-

6. PWD Karimganj NH Division :

A. SCHEMES FOR WHICH NO FUNDS ARE RECEIVED BY THE DISTRICT / COUNCIL

Sl No.	Administrative Department	Name of Scheme	Reason	Remarks if any
	PWD Karimganj NH Division	Nil	-	-

7. Water Resources Department, Karimganj :

A. SCHEMES FOR WHICH NO FUNDS ARE RECEIVED BY THE DISTRICT / COUNCIL

Sl No.	Administrative Department	Name of Scheme	Reason	Remarks if any
	Water Resources Department, Karimganj	Nil	-	-

8. Irrigation North South Division, Karimganj,:

A. SCHEMES FOR WHICH NO FUNDS ARE RECEIVED BY THE DISTRICT / COUNCIL

Sl No.	Administrative Department	Name of Scheme	Reason	Remarks if any
	Irrigation North South Division, Karimganj	Solar Powered MDTW Scheme at Kurikhala area under RIDF-XXVIII (NABARD) for the year 2022-23.	Demand of funds under process	-

9. Town & Country Planning, Karimganj,:

A. SCHEMES FOR WHICH NO FUNDS ARE RECEIVED BY THE DISTRICT / COUNCIL

Sl No.	Administrative Department	Name of Scheme	Reason	Remarks if any
1	Town & Country Planning, Karimganj	Preparation of Master Plan	Related expenditure are made by Directorate, Ghy.	-
2		Monitoring of PMAY(U)	Direct beneficiary transfer	

10. Soil Conservation, Karimganj,:

A. SCHEMES FOR WHICH NO FUNDS ARE RECEIVED BY THE DISTRICT / COUNCIL

Sl No.	Administrative Department	Name of Scheme	Reason	Remarks if any
	Soil Conservation, Karimganj	Nil	-	-

11. Industries & Commerce Deptt, Karimganj,:

A. SCHEMES FOR WHICH NO FUNDS ARE RECEIVED BY THE DISTRICT / COUNCIL

Sl No.	Administrative Department	Name of Scheme	Reason	Remarks if any
	Industries & Commerce Deptt, Karimganj	Nil	-	-

12. Sericulture, Karimganj,:

A. SCHEMES FOR WHICH NO FUNDS ARE RECEIVED BY THE DISTRICT / COUNCIL

Sl No.	Administrative Department	Name of Scheme	Reason	Remarks if any
	Sericulture, Karimganj	Nil	-	-

13. Department of Fishery, Karimganj,:

A. SCHEMES FOR WHICH NO FUNDS ARE RECEIVED BY THE DISTRICT / COUNCIL

Sl No.	Administrative Department	Name of Scheme	Reason	Remarks if any
	Department of Fishery, Karimganj	Nil	-	-

14. Handloom & Textile, Karimganj,:

A. SCHEMES FOR WHICH NO FUNDS ARE RECEIVED BY THE DISTRICT / COUNCIL

Sl No.	Administrative Department	Name of Scheme	Reason	Remarks if any
	Handloom & Textile, Karimganj	Nil	-	-

15. HEALTH & FAMILY WELFARE DEPT, Karimganj,:

A. SCHEMES FOR WHICH NO FUNDS ARE RECEIVED BY THE DISTRICT / COUNCIL

Sl No.	Administrative Department	Name of Scheme	Reason	Remarks if any
1	HEALTH & FAMILY WELFARE DEPT	Nil	-	-

16. PWD Building, Karimganj,:

A. SCHEMES FOR WHICH NO FUNDS ARE RECEIVED BY THE DISTRICT / COUNCIL

Sl No.	Administrative Department	Name of Scheme	Reason	Remarks if any
1	PWD Building, Karimganj	Nil	-	-

17. APDCL, Karimganj,:

A. SCHEMES FOR WHICH NO FUNDS ARE RECEIVED BY THE DISTRICT / COUNCIL

Sl No.	Administrative Department	Name of Scheme	Reason	Remarks if any
1	APDCL, Karimganj	Nil	-	-

18. Excise, Karimganj,:

A. SCHEMES FOR WHICH NO FUNDS ARE RECEIVED BY THE DISTRICT / COUNCIL

Sl No.	Administrative Department	Name of Scheme	Reason	Remarks if any
1	Excise, Karimganj	Nil	-	-

19. Taxes, Karimganj,:

A. SCHEMES FOR WHICH NO FUNDS ARE RECEIVED BY THE DISTRICT / COUNCIL

Sl No.	Administrative Department	Name of Scheme	Reason	Remarks if any
1	Taxes, Karimganj	Nil	-	-

20. Transport, Karimganj,:

A. SCHEMES FOR WHICH NO FUNDS ARE RECEIVED BY THE DISTRICT / COUNCIL

Sl No.	Administrative Department	Name of Scheme	Reason	Remarks if any
1	Transport, Karimganj	Nil	-	-

21. Labour Officer, Karimganj,:

A. SCHEMES FOR WHICH NO FUNDS ARE RECEIVED BY THE DISTRICT / COUNCIL

Sl No.	Administrative Department	Name of Scheme	Reason	Remarks if any
1	Labour Officer, Karimganj	Nil	-	-

22. District Sports Officer, Karimganj,:

A. SCHEMES FOR WHICH NO FUNDS ARE RECEIVED BY THE DISTRICT / COUNCIL

Sl No.	Administrative Department	Name of Scheme	Reason	Remarks if any
1	DSO, Karimganj	Nil	-	-

23. Economics & Statistics, Karimganj,:

A. SCHEMES FOR WHICH NO FUNDS ARE RECEIVED BY THE DISTRICT / COUNCIL

Sl No.	Administrative Department	Name of Scheme	Reason	Remarks if any
1	Economics & Statistics, Karimganj	Nil	-	-

24. Employment Exchange, Karimganj,:

A. SCHEMES FOR WHICH NO FUNDS ARE RECEIVED BY THE DISTRICT / COUNCIL

Sl No.	Administrative Department	Name of Scheme	Reason	Remarks if any
1	Employment Exchange, Karimganj	Nil	-	-

25. Education, Karimganj,:

A. SCHEMES FOR WHICH NO FUNDS ARE RECEIVED BY THE DISTRICT / COUNCIL

Sl No.	Administrative Department	Name of Scheme	Reason	Remarks if any
1	Education, Karimganj	Nil	-	-

26. PWRD Karimganj Ratabari, Patharkandi Territorial Division, Karimganj, Karimganj,:

A. SCHEMES FOR WHICH NO FUNDS ARE RECEIVED BY THE DISTRICT / COUNCIL

Sl No.	Administrative Department	Name of Scheme	Reason	Remarks if any
1	PWRD Karimganj Ratabari, Patharkandi Territorial Division, Karimganj	Nil	-	-

27. Assam Skill Development Mission, Karimganj,:

A. SCHEMES FOR WHICH NO FUNDS ARE RECEIVED BY THE DISTRICT / COUNCIL

Sl No.	Administrative Department	Name of Scheme	Reason	Remarks if any
1	ASDM, Karimganj	GURU Scheme, Shital Pati Making	-	Fund operated by ASDM, GHY

28. FOREST (T), Karimganj

Sl No.	Administrative Department	Name of Scheme	Reason	Remarks if any
1	FOREST(T), Karimganj	Nil	-	-

29. PHE, Karimganj

Sl No.	Administrative Department	Name of Scheme	Reason	Remarks if any
1	PHE, Karimganj	Nil	-	-

30. A.H & Vety, Karimganj

Sl No.	Administrative Department	Name of Scheme	Reason	Remarks if any
1	A.H & Vety, Karimganj	Nil	-	-

ANNEXURE – C

1. Food, Public Distribution & Consumer Affairs , Karimganj :

PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF CURRENT YEAR (2023-24)

Sl. No.	Administrative Department	Name of scheme	Number of works sanctioned in the year	Progress of current year works / Services categories number of works based on the stage of physical progress						Remarks
				100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started	
1	Food, Public Distribution & Consumer Affairs	Nil	Nil	-	-	-	-	-	-	-

2. Agriculture , Karimganj :

PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF CURRENT YEAR (2023-24)

Sl. No.	Administrative Department	Name of scheme	Number of works sanctioned in the year	Progress of current year works / Services categories number of works based on the stage of physical progress						Remarks
				100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started	
1	Agriculture, Karimganj	Nil	Nil	-	-	-	-	-	-	-

3. PWRD Karimganj North, South Territorial Division, Karimganj:

PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF CURRENT YEAR (2023-24)

Sl. No.	Administrative Department	Name of scheme	Number of works sanctioned in the year	Progress of current year works / Services categories number of works based on the stage of physical progress						Remarks
				100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started	
1	PWD(Roads)	Periodic Renewal PMGSY	1	-	-	-	1	-	-	-

4. District Social Welfare, Karimganj :

PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF CURRENT YEAR (2023-24)

Sl. No	Admin. Dept.	Name of Scheme	Number of Works sanctioned in the current Year	Progress of Current Year works / Services- Categorise number of works based on the stage of physical progress						Remarks
				100	75-99%	50-74%	25-49%	1-25%	Not started	
1	Women and Child Development	Model AWC	SOPD-33 Nos.	28					5	
			RIDF-3 Nos.							LAND not available
			NIDA-63 Nos.				21		21	court case is going on in regard to 1 AWC.
			RIDF-42 Nos.				15		27	
2		Pradhan Mantri Matru Vandana Yojana	Total beneficiaries as on 6th Feb'2024(1st child and 2nd girl child)	10006	81.00%					

5. Irrigation Ratabari Patharkandi Division, Karimganj :

PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF CURRENT YEAR (2023-24)

Sl No.	Admin Dept.	Name of Scheme	Number of Works Sanctoined in the current Year	Progress of Curent Year works/Services-Categorise number of works based on the -stage of physical progress						Remarks
				100%	75-99%	50-74%	25-49%	1-25%	Not Started	
1	Ratabari Patharkandi Division (Irrigation) Patharkandi	LIS from River Longai, Kalachera, Shinglacherra, & Kamumaicherra (9 points) under PMKSY-HKKP(SMI)for the year 2022-23	9					25%		Work has been progressing with reasonable pace and expected to be completed by July, 2024.

6. PWD Karimganj NH Division :

PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF CURRENT YEAR (2023-24)

Sl. No.	Administrative Department	Name of scheme	Number of works sanctioned in the year	Progress of current year works / Services categories number of works based on the stage of physical progress						Remarks
				100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started	
1	PWD Karimganj NH Division	Nil	Nil	-	-	-	-	-	-	-

7. Water Resources Department, Karimganj :

PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF CURRENT YEAR (2023-24)

Sl. No.	Administrative Department	Name of scheme	Number of works sanctioned in the year	Progress of current year works / Services categories number of works based on the stage of physical progress						Remarks
				100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started	
1	Water Resources Department, Karimganj	Nil	Nil	-	-	-	-	-	-	-

8. Irrigation North South Division, Karimganj,:

PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF CURRENT YEAR (2023-24)

Sl. No.	Administrative Department	Name of scheme	Number of works sanctioned in the year	Progress of current year works / Services categories number of works based on the stage of physical progress						Remarks
				100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started	
1	Irrigation North South Division, Karimganj	Installation of solar and electrically operated hybrid Tube well scheme in South Karimganj LAC under SOPD-G for the year 2022-23 (2 points)	1	100%	-	-	-	-	-	-
2		Solar Powered MDTW Scheme at Kurikhala area under RIDF-XXVIII (NABARD) for the year 2022-23.	1	100%	-	-	-	-	-	-

9. Town & Country Planning, Karimganj,:

PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF CURRENT YEAR (2023-24)

Sl. No.	Administrative Department	Name of scheme	Number of works sanctioned in the year	Progress of current year works / Services categories number of works based on the stage of physical progress						Remarks
				100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started	
1	Town & Country Planning, Karimganj (DOHUA)	Preparation of Master Plan								
		Karimganj		100 %						
		Badarpur		100 %						
		R.K.Nagar		100%						
		PMAY (U)								
		Karimganj MB			91.04%					
		Karimganj DA			98.57%					

10. Soil Conservation, Karimganj,:

PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF CURRENT YEAR (2023-24)

Sl. No.	Administrative Department	Name of scheme	Number of works sanctioned in the year	Progress of current year works / Services categories number of works based on the stage of physical progress						Remarks
				100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started	
1	Soil Conservation, Karimganj	Nil	Nil	-	-	-	-	-	-	-

11. Industries & Commerce Deptt, Karimganj,:

PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF CURRENT YEAR (2023-24)

Sl. No.	Administrative Department	Name of scheme	Number of works sanctioned in the year	Progress of current year works / Services categories number of works based on the stage of physical progress						Remarks
				100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started	
1	Industries & Commerce Deptt, Karimganj	Prime Minister Employment Generation Programme FY-2023-24	No. of loan sanctioned- 37 Nos	-	-	57.5%		-	-	-
2		Pradhan Mantri Formalisation of Micro Food Processing Enterprises (PMFME) FY-2023-24	No. of loan sanctioned- 3					0.0136%		

12. Sericulture, Karimganj,:

PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF CURRENT YEAR (2023-24)

Sl. No.	Administrative Department	Name of scheme	Number of works sanctioned in the year	Progress of current year works / Services categories number of works based on the stage of physical progress						Remarks
				100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started	
1	Sericulture, Karimganj	Nil	Nil	-	-	-	-	-	-	-

13. Department of Fishery, Karimganj,:

PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF CURRENT YEAR (2023-24)

Physical Progress of works under different Schemes/ Programmes/ Projects across Departments of current year										
Sl.No.	Admin Deptt.	Name of Scheme	Number of Works Sanctioned in the current year	Progress of current year works/ Services categorise number of works based on the stage of physical progress						
				100%	75-99%	50-74%	25-49%	1-25%	Not started	
1	Department of Fisheries, Karimganj	Pradhan Mantri Matsya Sampada Yojana (PMMSY) for the year 2022-23								
		1) Construction of New Pond	19.00 Ha	16.50 Ha		2.00 Ha	0.50 Ha			
		2) Construction of New Rearing Pond	17.85 Ha	10.60 Ha		1.50 Ha	5.75 Ha			received additional target of 5.85 Ha
		3) Mini Feed Mill	1 No.			1 No.				
		4) Pen culture	3 Ha	2.00 Ha	1.00 Ha					
		5) Inputs support for integrated fish farming	7.50 Ha						7.50 Ha	
		6) Inputs for fresh water Aquaculture	19.00 Ha						19.00 Ha	
		7) Fish Hatchery	2 Nos.			1 No.	1 No.			
		8) Boat & Net (replacement)	4 Nos.	3 Nos.		1 No.				
		9) Livelihood nutritional support for socio economical backward achive traditional fisher's family	2500 Nos.	1282 Nos.			1282 Nos.			

14. Handloom & Textile, Karimganj,:

PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF CURRENT YEAR (2023-24)

Sl. No.	Administrative Department	Name of scheme	Number of works sanctioned in the year	Progress of current year works / Services categories number of works based on the stage of physical progress						Remarks
				100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started	
1	Handloom & Textile, Karimganj	Swanirbhar Naari Phase-II	Nil	Completed	-	-	-	-	-	Total number of weavers registered 5616 (3927+1689). 2 nd phase procurement under SNN scheme started from 01-12-2023 onwards fro 1 month. Total 4381 nos. of product procured and total amounting Rs. 11,32,865/- 2 nd Phase of Procurement under SNN. ITEMS PROCURED: 2226 nos. AMOUNT: Rs. 618210.00
		Weavers MUDRA Loan Scheme	-							Awarness on the scheme is been spread amongst the weavers. 28 applicants sent to bank
		1 year ARTISAN Course	30 seats in two training centres (15 each)	Tranees selected						Annual Examination is completed on 29 th Feb/2024. Selection of students for 2024-25 session also been completed.

15. HEALTH & FAMILY WELFARE DEPT, Karimganj,:

PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF CURRENT YEAR (2023-24)

Sl. No.	Administrative Department	Name of scheme	Number of works sanctioned in the year	Progress of current year works / Services categories number of works based on the stage of physical progress						Remarks
				100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started	
1	NHM, Assam ,Karimganj	Construction of Building less Sub Health Centers under PM ABHIM	74	0	2	4	10	19	39	12 nos work order still awaited.
2		Construction of PHC at Singlacherra in Karimganj District from FC-XV Health Grant under NHM, Assam.	1				1			
3		C/O CHC(Model Hospital) including residential quarters at Chargola in Karimganj District under NHM, Assam on Turn Key Basis.	1			1				

16. PWD Building, Karimganj,:

PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF CURRENT YEAR (2023-24)

Sl. No.	Administrative Department	Name of scheme	Number of works sanctioned in the year	Progress of current year works / Services categories number of works based on the stage of physical progress						Remarks
				100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started	
1		Construction of 1000 capacity Auditorium at R.K. Nagar, Karimganj, Assam	Nil	-	-	71%	-	-	-	-
2		Pandit Deendayal Upadhyaa Adarsha Mahavidyalaya					45%			
3		Construction of 09 (nine) Nos. of New Model Women Colleges in the State of Assam at Karimganj				72%				
4		Establishment of Pandit Deen Dayal Upadhaya Adarsha Mahavidyalaya at Ratabari LAC under Karimganj District under Signature Project for the year 2018-19, Package No. SP-42			90%					
5		Construction of Government Modern College at Bazaricherra at Patharkandi, Patharkandi LAC under Karimganj District under Signature Project for the year 2018-19, Package No.SP-43			91%					
6		Construction of 2 (two) Class rooms for Commerce Stream in each school for introduction of Commerce Stream in Karimganj Dist. during 2014-15 at-				72%				
		(i) Tukar Bazar High School, Karimganj South LAC,								
		(ii) Kaliganj Public H.S. School, Kaliganj, Karimganj, Badarpur LAC				72%				

		(iii) Mahadev H.S. School, Rakesh Nagar, Karimganj, Badarpur LAC				72%			
7		Construction of 5(Five) nos. of additional classroom, Laboratory, Kitchen, Toilet Block and cycle stand of model Tea garden School at- (i) Pathni T.E. , Karimganj District. (Gr. I)				70%			
		(ii) Sephinjuribheel T.E. , Karimganj District. (Gr. II)				70%			
		(iii) Bubrighat T.E. , Karimganj District. (Gr. III)				70%			
		(iv) Dullavcherra T.E. at Damchera , Karimganj District. (Gr. V)			75%				
		(v) Goombhira T.E., Karimganj District. (Gr. IV)			75%				
8		Construction of Model Residential School Building under MSDP at Ramkrishna Nagar, Karimganj, Package No. MRS/18			93%				
9		Construction of Proposed I.T.I. at Eraligool in Karimganj District for the year - 2012-13			75%				
10		Construction of 100 bedded Girls Hostel at (i) Shah Badaruddin High School, Badarpur (ii) Bhanga H.S. School, Bhanga under MSDP in Karimganj District.					27%		
11		Construction of RCC Delivery Room with Neonatal Room at Kaliganj Hospital under MSDP 12th Plan			75%				
12		Construction of RCC Hospital Building at Bhanga as per NRHM norms under MSDP 12th Plan			92%				
13		Construction of CHC at Badarpur under MSDP 12th Plan			85%				
14		Construction of PHC Building at Balia Bazar under MSDP 12th Plan in Karimganj Dist.					42%		
15		Upgradation of 24 Nos. of existing Hospitals for setting up of ICU's for treatment of patents of COVID-19 under Assam Critical Care project 2020 at Karimganj (Package No. DIS-COV-19/21)				65%			
16		Establishment of 10 bedded ICU at Karimganj Civil Hospital (Gr-1)					30%		
17		Construction of Godowns/Warehouse for proper storage of EVMs & VVPATs in the 50 Election Districts of Assam for the year 2017-18 (DEO Karimganj)		100%					
18		Construction of Mini Stadium at Ramkrishna Nagar under Ratabari LAC, (District-Karimganj), Assam				55%			
19		Construction of Mini Stadium at Uttar Sepenjuri, Patherkandi LAC, (District-Karimganj), Assam.				60%			
20		Land development and Construction of boundary wall for Karimganj Distric Science Centre						16%	
21		Construction of Eleven (11) Nos. of District Science Centre at Karimganj, Package No. GMC-11 Nos. DSC							0%
22		Construction of Double storied administration office building with prisoner interview room go down, doctor's chamber with at least 10 (Ten) bedded hospital at district jail, Karimganj.						20%	
23		Construction of BOP Camp at Choto Bubirbond				65%			

		provision for the office of the Asstt. Registrar of CO-Operative Societies, Ram Krishna Nagar under Karimganj District.								
37		Construction of Circle Office building including Civil, Electrical works and brick boundary wall with Iron gate in respect of Circle Officer, Nilambazar Revenue Circle under Karimganj District				70.5%				
38		Construction of Karimganj District Stadium (phase I)					28%			
39		Construction of Multipurpose Community Development Centre at Madav Dham, Srigauri under Keshav Smarak Samiti				62%				
40		Upgradation of Govt. Polytechnic institution and ITI in Assam as Centre of Excellence (Construction of workshop and tech-lab at 61 nos of ITI/ polytechnics of Assam)(Part-B)(Package no.-ITI Poly/2022/09) Govt. Industrial Training Institute, Karimganj, Karimganj Polytechnic Karimganj Polytechnic					45%			
41		Industrial Training Institute, Ratabari, Karimganj					28%			

17. APDCL, Karimganj

PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF CURRENT YEAR (2023-24)

Sl. No.	Administrative Department	Name of scheme	Number of works sanctioned in the year	Progress of current year works / Services categories number of works based on the stage of physical progress						Remarks
				100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started	
1	APDCL, Karimganj	Nil	Nil	-	-	-	-	-	-	-

18. Excise, Karimganj**PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF CURRENT YEAR (2023-24)**

Sl. No.	Administrative Department	Name of scheme	Number of works sanctioned in the year	Progress of current year works / Services categories number of works based on the stage of physical progress						Remarks
				100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started	
1	Excise, Karimganj	Nil	Nil	-	-	-	-	-	-	-

19. Taxes, Karimganj**PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF CURRENT YEAR (2023-24)**

Sl. No.	Administrative Department	Name of scheme	Number of works sanctioned in the year	Progress of current year works / Services categories number of works based on the stage of physical progress						Remarks
				100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started	
1	Taxes, Karimganj	Nil	Nil	-	-	-	-	-	-	-

20. Transport, Karimganj**PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF CURRENT YEAR (2023-24)**

Sl. No.	Administrative Department	Name of scheme	Number of works sanctioned in the year	Progress of current year works / Services categories number of works based on the stage of physical progress						Remarks
				100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started	
1	Transport, Karimganj	Nil	Nil	-	-	-	-	-	-	-

21. Labour Officer, Karimganj**PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF CURRENT YEAR (2023-24)**

Sl. No.	Administrative Department	Name of scheme	Number of works sanctioned in the year	Progress of current year works / Services categories number of works based on the stage of physical progress						Remarks
				100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started	
1	Labour Officer, Karimganj	Nil	Nil	-	-	-	-	-	-	-

22. District Sports Officer, Karimganj**PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF CURRENT YEAR (2023-24)**

Sl. No.	Administrative Department	Name of scheme	Number of works sanctioned in the year	Progress of current year works / Services categories number of works based on the stage of physical progress						Remarks
				100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started	
1	DSO, Karimganj	Nil	Nil	-	-	-	-	-	-	-

23. Economics & Statistics, Karimganj**PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF CURRENT YEAR (2023-24)**

Sl. No.	Administrative Department	Name of scheme	Number of works sanctioned in the year	Progress of current year works / Services categories number of works based on the stage of physical progress						Remarks
				100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started	
1	Economics & Statistics, Karimganj	Nil	Nil	-	-	-	-	-	-	-

24. Employment Exchange, Karimganj**PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF CURRENT YEAR (2023-24)**

Sl. No.	Administrative Department	Name of scheme	Number of works sanctioned in the year	Progress of current year works / Services categories number of works based on the stage of physical progress						Remarks
				100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started	
1	Employment Exchange, Karimganj	Nil	Nil	-	-	-	-	-	-	-

25. Education, Karimganj**PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF CURRENT YEAR (2023-24)**

Sl. No.	Administrative Department	Name of scheme	Number of works sanctioned in the year	Progress of current year works / Services categories number of works based on the stage of physical progress						Remarks
				100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started	
1	Education, Karimganj	Children & Adolescent Libraries	108	-	58	50	-	-	-	Work in progress

26. PWRD, Ratabari , Patharkandi Division Karimganj**PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF CURRENT YEAR (2023-24)**

Sl. No.	Administrative Department	Name of scheme	Number of works sanctioned in the year	Progress of current year works / Services categories number of works based on the stage of physical progress						Remarks
				100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started	
1	PWRD, Ratabari , Patharkandi Division Karimganj	PWRD, Ratabari , Patharkandi Division Karimganj	Nil	-	-	-	-	-	-	-

27. Assam Skill Development Mission Karimganj

PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF CURRENT YEAR (2023-24)

Sl. No.	Administrative Department	Name of scheme	Number of works sanctioned in the year	Progress of current year works / Services categories number of works based on the stage of physical progress						Remarks
				100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started	
1	ASDM Karimganj	PLSDTP	Nil	Completed	-	-	-	-	-	-

28. Forest (T) Karimganj:

PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF CURRENT YEAR (2023-24)

Sl. No.	Administrative Department	Name of scheme	Number of works sanctioned in the year	Progress of current year works / Services categories number of works based on the stage of physical progress						Remarks
				100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started	
1	Forest (T)	Nil	Nil	-	-	-	-	-	-	-

29. PHE, Karimganj:

PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF CURRENT YEAR (2023-24)

Sl. No.	Administrative Department	Name of scheme	Number of works sanctioned in the year	Progress of current year works / Services categories number of works based on the stage of physical progress						Remarks
				100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started	
1	PHE, Kxj	Nil							-	-

30. A.H & Vety, Karimganj:

PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF CURRENT YEAR (2023-24)

Sl. No.	Administrative Department	Name of scheme	Number of works sanctioned in the year	Progress of current year works / Services categories number of works based on the stage of physical progress						Remarks
				100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started	
1	A.H & Vety, Kxj	Nil	Nil	-					-	-

ANNEXURE – D

1. Food, Public Distribution & Consumer Affairs , Karimganj :

PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF PREVIOUS YEAR (2022-23)

Sl. No.	Administrative Department	Name of Scheme	Total number of works pending as on the last date of previous financial year	Number of year delayed for completion as on the last date of last financial year – categories works based on the delay in completion					Progress of pending works of previous years pending as on the last date of last financial year – categories works based on the stage of physical progress					
				Less than 1 Yr	>= 1 to <3Yrs	>= 3 to <5Yrs	>= 5	Total	100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started
1	Food, Public Distribution & Consumer Affairs	NIL	Nil	Nil										

2. Agriculture , Karimganj :

PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF PREVIOUS YEAR (2022-23)

Sl. No.	Administrative Department	Name of Scheme	Total number of works pending as on the last date of previous financial year	Number of year delayed for completion as on the last date of last financial year – categories works based on the delay in completion					Progress of pending works of previous years pending as on the last date of last financial year – categories works based on the stage of physical progress					
				Less than 1 Yr	>= 1 to <3Yrs	>= 3 to <5Yrs	>= 5	Total	100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started
1	Agriculture , Karimganj	NIL	Nil	Nil										

3. PWRD Karimganj North, South Territorial Division, Karimganj:

PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF PREVIOUS YEAR (2022-23)

SL No.	Admin Dept	Name of Scheme	Total Number of works pending as on the last date of previous financial year 2022-23	Number of years delayed for completion as on the last date of last Financial Year -Categorise works based on the delay of completion.					Progress of pending works of previous years pending on on last day of last Financial Year -Categorise works based on the stage of physical progress.						Remarks
				Less than 1 Yr	>=1 to <3 Yrs	>=3 to <5 Yrs	>=5 Yrs	Total	100%	75-99%	50-74%	25-49%	1-25%	Not Started	
1	PWD (Roads)	PMGSY-III	6	3	3	-	-	6	-	5	1	-	-	-	
2	PWD (Roads)	RIDF-XXVII of NABARD	1	-	-	-	-	1	-	1	-	-	-	-	
3	PWD (Roads)	Mukaya Mantrir Unnoto Pakipath Nirman Achani (RIDF-XXVII)	3	-	-	-	-	3	-	-	-	3	-	-	
4	PWD (Roads)	Mukaya Mantrir Pakipath Nirman Achani	17	-	-	-	-	17	-	2	4	8	3	-	
5	PWD (Roads)	Mukhya Mantrir Path Nabikaran Achani	5	-	-	-	-	5	-	-	-	-	1	-	5 Nos FWO yet to be received
6	PWD (Roads)	Mukhya Mantrir Mathuari Pakikaran Achani (RIDF-XXVIII)	2	-	-	-	-	2	-	-	-	-	2	-	
7	PWD (Roads)	UTTARAN under Signature Scheme	1	-	-	-	-	1	-	-	-	1	-	-	

4. District Social Welfare, Karimganj :

PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF PREVIOUS YEAR (2022-23)

Sl. No	Admin. Dept.	Name of Scheme	Total Number of Works pending as on the last date of previous Financial Year	Number of Years delayed for completion - as on the last date of last Financial Year-Categorise works based on the delay in completion					Progress of Pending works of previous Years pending as on the last date of last Financial Year-Categorise works based on the stage of physical progress						
				Less than 1 Yr	>=1 to	>=3 to <5Yrs	>=5	Total	100%	75-99%	50-74%	25-49%	1-25%	Not started	
1	Women and Child Development	SOPD-33 Nos	5	5										5	
		RIDF-3 Nos. (Phase 1)	3	3										3	
		NIDA-63 Nos. (Phase 1)	63	63								40	1	21	court case is going on in regard to 1 AWC.
		RIDF 2	42	42								13	2	27	

5. Irrigation Ratabari Patharkandi Division, Karimganj :

PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF PREVIOUS YEAR (2022-23)

Sl No.	Admin Dept.	Name of Scheme	Total Number of Works pending as on the last date of previous Financial Year	Number of years delayed for completed-as on the last date of Financial year-Categorise works based on the delay in completion					Progress of pending works of previous Years pending as on the last date of last Financial Year-Categorise works based on the stage of physical progress						Remarks
				Less than 1 Yr	>=1 to <3 Yrs	>=3 to <5 yrs	>=5	Total	100%	75-99%	50-74%	25-49%	1-25%	Not started	
1	Patharkandi Division (Irrigation)	Tubewell scheme under PMKSY-HKPP Ph-II of Ratabari LAC (112 electrical + 38 solar =150 pts.)		Less than 1 Yr				2 yrs	100%						Completed

2	Tubewell scheme under PMKSY-HKKP Ph-II of Ratabari LAC (112 electrical + 38 solar =150 pts.)		Less than 1 Yr			2 yrs	100%						Completed
3	Khakhragolcherra FIS under SOPD for the year 2020-21						100%						Completed
4	Mandirtilla cherra FIS under SOPD for the year 2020-21						100%						Completed
5	Kantanala cherra FIS under SOPD for the year 2020-21						100%						Completed
6	Piplapunji cherra FIS (AIBP)				>=3 to <5 yrs			92%					Some works in the canal portion is still in progress and expected to be completed by July, 2024
7	Maguracherra FIS (AIBP)					7 years	12 years	100%					Completed
8	Borbari FIS (AIBP)					7 years	12 years		98%				Court case pending
9	Rupacherra FIS (AIBP)					5 years	10 years		85%				Head work including gates and other structures have been completed but canal portion is still incomplete due to land related issues which is expected to be resolved shortly.
10	Gambhiracherra FIS					7 years	12 years		95%				Some works in the canal portion could not be completed due to land related issues. However a remodelling estimate is being prepared for submission to higher authorities with the balance amount available in the scheme.
11	Installation of Solar &Electrically operated Hybrid Tube Well Scheme at Patharkandi LAC (2 Points)	0							100%				Completed and ceremonially handed over to the farmers by Hon. Chief Engineer
12	Installation of Solar &Electrically operated Hybrid Tube Well Scheme at Ratabari LAC (8 Points)	0	Less than 1 Yr						100%				Completed and handed over to the farmers
13	Koylaghat Lift Irrigation Scheme under SOPD-G for the year 2022-23	1	Less than 1 Yr				1 year				35%		Work is ongoing with reasonable speed and expected to be completed by July, 2024
14	Renovation and Remodelling of Patharkandi ELIS, Tinokhal Point(1978-79) under SOPD-G for the year 2022-23	1	Less than 1 Yr				1 year				6%		

15	Renovation and Remodelling of Patharkandi ELIS, Jamirala Point(1978-79) under SOPD-G for the year 2022-23	1	Less than 1 Yr				1 year		52%					Civil work completed
16	M&R to R K Nagar ELIS(1980-81) - Shamnagar Pump Centre	0							100%					Civil and mechanical work has been completed and energisation by APDCL is expected to be completed by this week
17	M&R to R K Nagar ELIS(1980-81) - Pachdali Pump Centre	0							100%					Civil and mechanical work has been completed and energisation by APDCL is expected to be completed by this week
18	M&R to R K Nagar ELIS(1980-81) - Rupagram Point	0							100%					Civil and mechanical work has been completed and energisation by APDCL is expected to be completed by this week
19	M&R to Pechaala (Beratuk) 1987-88 DTWS	0							100%					Civil and mechanical work has been completed and energisation by APDCL is expected to be completed by this week

6. PWD Karimganj NH Division :

PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF PREVIOUS YEAR (2022-23)

Sl. No.	Administrative Department	Name of Scheme	Total number of works pending as on the last date of previous financial year	Number of year delayed for completion as on the last date of last financial year – categories works based on the delay in completion					Progress of pending works of previous years pending as on the last date of last financial year – categories works based on the stage of physical progress					
				Less than 1 Yr	>= 1 to <3Yrs	>= 3 to <5Yrs	>= 5	Total	100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started
1	PWD NH	A. Annual Plan/NH(O) 1. Widening of existing intermediate lane to 2L+PS from 224th Km of NH-44 to 1st Km of NH-151 (Missing link) (Length=4.00 Km)-Annual Plan 2022-223.(JobNo.151/AS/202223/242)	Nil	Nil					1-25 %	Work in progress. (Upto date Physical Progress= 75.00%)				

7. Water Resources Department, Karimganj :

PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF PREVIOUS YEAR (2022-23)

Sl. No.	Administrative Department	Name of Scheme	Total number of works pending as on the last date of previous financial year	Number of year delayed for completion as on the last date of last financial year – categories works based on the delay in completion					Progress of pending works of previous years pending as on the last date of last financial year – categories works based on the stage of physical progress					
				Less than 1 Yr	>= 1 to <3Yrs	>= 3 to <5Yrs	>= 5	Total	100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started
1	Water Resources Department	Immediate measures to embankment along B/B of river Longai from Patherkandi to Nilambazar Ph - I for 2018-19. (Restoration of Brach like damage at Paulpara).	9	-	-	4	-	4	-	97 %	-	-	-	-
2		Reconstruction of breached embankment at Dullavpur and Mukamerbond along with improvement of Shingla R/B embankment from Phanirbond to Dullavpur including anti-erosion measures at different reaches.		-	-	3	-	3	-	94 %	-	-	-	-
3		Reconstruction of breached embankment at Kabaribond village along with improvement of Longai L/B embankment from Ch. 0-21.95 KM including anti-erosion measures at different reaches.		-	-	3	-	3	-	96%	-	-	-	-
4		Construction of embankment from Krishnanagar to existing WR dyke near Rupagram along L/B of river Shingla. (Ch. 0-1350 M).		-	1	-	-	1	-	-	-	45 %	-	-
5	Water Resources Department	Construction of New embankment from Lowairpoa to Baithakhal along the river Longai on its left bank under SOPD-	11	-	1	-	-	1	-	-	-	-	15 %	-

		ODS for 2021-22												
6		Restoration of Chamtila village & its adjoining PWD road from flood damages of river Shingla on its R/B.	-	1	-	-	1	-	95 %	-	-	-	-	
7		Restoration of Olivia & its adjoining area from flood damages of river Shingla on its R/B.	-	1	-	-	1	-	95 %	-	-	-	-	
8		Restoration of Nivia Bazar area from flood damages of river Shingla on its right bank.	-	1	-	-	1	-	95 %	-	-	-	-	
9		Construction of New Flood wall at Daspaty (Karimganj) on L/B of river Kushiya	1 (Month)	-	-	-	1 (Month)	-	-	75 %	-	-	-	
10		Immediate measures for restoration and strengthening of Ratanpur village area from flood damages of river Longai on its right bank.	1 (Month)				1 (Month)			10%				
11		Immediate measures for restoration and strengthening of embankment along both bank river Longai from Patherkandi to Nilambazar Ph - II (R/B) at Cherrabazar.	1 (Month)	-	-	-	1 (Month)	-	-	Work started				

8. Irrigation North South Badarpur Division, Karimganj,:

PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF PREVIOUS YEAR (2022-23)

Sl No.	Admin Department	Name of Scheme	Total no. of Works pending as on last date of previous financial year	Number of years delayed for completion as on the last date of last financial year-Categorise works based on the delay in completion					Progress of pending works of previous years pending as on the last date of last financial year-Categorise number of works based on the stage of physical progress						Remarks
				Less than 1 year	>=1 to < 3 Years	>=3 to < 5 Years	>=5 Years	Total	100%	75-99%	52-74%	25-49%	1-25%	Not Started	

1	Karimganj North Karimganj South Badarpur Division (Irrigation), Karimganj	Installation of 90 Nos. Tube well scheme under PMKSY-HKKP-PhII access to ground water under North karimganj LAC	—	Less than 1 year	—	—	—	100%	—	—	—	—	—	—
2		Installation of 90 Nos. Tube well scheme under PMKSY-HKKP-PhII access to ground water under South karimganj LAC	—	Less than 1 year	—	—	—	100%	—	—	—	—	—	—
3		Installation of 90 Nos. Tube well scheme under PMKSY-HKKP-PhII access to ground water under Badarpur LAC	—	Less than 1 year	—	—	—	100%	—	—	—	—	—	—

9. Town & Country Planning, Karimganj,:

PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF PREVIOUS YEAR (2022-23)

Sl. No.	Administrative Department	Name of scheme	Number of works sanctioned in the year	Progress of current year works / Services categories number of works based on the stage of physical progress						Remarks
				100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started	
1	Town & Country Planning, Karimganj (DOHUA)	PMAY Karimganj	Nil	-	-	-	-	-	-	-
		MP of Karimganj Dist	Nil	-	-	-	-	-	-	-

10. Soil Conservation, Karimganj,:

PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF PREVIOUS YEAR (2022-23)

Sl. No.	Administrative Department	Name of scheme	Number of works sanctioned in the year	Progress of current year works / Services categories number of works based on the stage of physical progress						Remarks
				100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started	
1	Soil Conservation, Karimganj	-	Nil	-	-	-	-	-	-	-

11. Industries & Commerce Deptt, Karimganj,:

PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF PREVIOUS YEAR (2022-23)

S.No	Admin. Dept.	Name Of Scheme	Total Number Of works Pending As on the Last date Of Previous Financial Year	Number of Years delayed for completion – as on the last date of last Financial Year –Categories works based on the					Progress of pending works of previous years pending as on the last date of last financial year – categories works based on the stage of physical progress						
				Less than 1 Yr	>= 1 to < 3 Yrs	>= 3 to < 5 Yrs	>=5	Total	100%	75-99%	50-74%	25-49%	1-25%	Not started	
1	Industries & Commerce Deptt	Prime Minister Employment Generation Programme FY-2023-24	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL
2	Industries & Commerce Deptt	Pradhan Mantri Formalisation of Micro Food Processing Enterprises (PMFME) FY-2023-24	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL

12. Sericulture, Karimganj,:

PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF PREVIOUS YEAR (2022-23)

Sl. No.	Administrative Department	Name of scheme	Number of works sanctioned in the year	Progress of current year works / Services categories number of works based on the stage of physical progress						Remarks
				100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started	
1	Sericulture, Karimganj	-	Nil	-	-	-	-	-	-	-

13. Department of Fishery, Karimganj,:

PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF PREVIOUS YEAR (2022-23)

Sl.No.	Admin Deptt.	Name of the scheme	Total numbers of works pending as on the last date of previous financial year	Number of years delayed for completion as on the last date of last Financial year -Categorise works based on the delay in Completion					Progress of pending works of previous years pending as on the last date of last Financial year -Categorise works based on the stage of physical progress						
				Less than 1 year	≥1 to less than 3 years	≥3 to less than 5 years	5 years or more	Total	100%	75-99%	50-74%	25-49%	1-25%	Not started	
1	Department of Fisheries, Karimganj	Pradhan Mantri Matsya Sampada Yojana (PMMSY) for the year 2021-22													
		1) Mini Fish Feed Mill	2 Nos.	2 Nos.				2 Nos.	1 No.	1 No.					
		2) Small Biofloc	1 Nos.	1 Nos.				1 Nos.		1 Nos.					
		3) Motor cycle With Ice-box	2 Nos.	2 Nos.				2 Nos.					2 Nos.		
		4) Bicycle with Icebox	8 Nos.	8 Nos.				8 Nos.	8 Nos.						
		5) Medium RAS	1 No.	1 No.				1 No.			1 No.				
		6) Fish Kiosk	1 No.	1 No.				1 No.		1 No.					
		7) Auto Rickshaw with Icebox	1 No.	1 No.				1 No.					1 No.		
		8) Input Support for Intregrated Fish Farming	10.00 Ha	10.00 Ha				10.00 Ha						10.00 Ha	
		9) Inputs for Freshwater Aquaculture including composite fish culture	3.50 Ha	3.50 Ha				3.50 Ha						3.50 Ha	
		10) Stocking of Fingerlings in Wetlands	15.00 Ha	15.00 Ha				15.00 Ha						15.00 Ha	
11) Medium Biofloc	1 No.	1 No.				1 No.					1 No.		received additional target of 1 No.		

14. Handloom & Textile, Karimganj,:

PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF PREVIOUS YEAR (2022-23)

Sl. No.	Administrative Department	Name of scheme	Number of works sanctioned in the year	Progress of current year works / Services categories number of works based on the stage of physical progress						Remarks
				100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started	
1	Handloom & Textile, Karimganj	Swanirbhar Naari Ph-I-	Nil	Completed		-	-	-	-	-
2		Weavers MUDRA Loan Schemes	Nil		95%					Out of 100 target 95 proposal sent to Bank.
3		1 year ARISAN course	Nil	Completed						

15. HEALTH & FAMILY WELFARE DEPT, Karimganj,:

PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF PREVIOUS YEAR (2022-23)

Sl. No.	Administrative Department	Name of Scheme	Total number of works pending as on the last date of previous financial year	Number of year delayed for completion as on the last date of last financial year – categories works based on the delay in completion					Progress of pending works of previous years pending as on the last date of last financial year – categories works based on the stage of physical progress						
				Less than 1 Yr	>= 1 to <3Yrs	>= 3 to <5Yrs	>= 5	Total	100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started	
1	HEALTH & FAMILY WELFARE DEPT, Karimganj	Repairing Renovation of Sub Centres to upgrade them as Health Wellness Centres at various places of Assam 185 Nos. of Balance HWCs from RoP 2019- 20 GROUP J 6 Nos of scheme in Karimganj Dist. under P-6			0			0	2	0					
2		Repairing Renovation of 592 nos of Sub Centres to upgrade them as Health Wellness Centres at various places of Assam from RoP 2021-22, GROUP 21& 22(8 & 7 Nos of scheme in Karimganj Dist.							1	0	1				

17. APDCL, Karimganj,:**PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF PREVIOUS YEAR (2022-23)**

Sl. No.	Administrative Department	Name of scheme	Number of works sanctioned in the year	Progress of current year works / Services categories number of works based on the stage of physical progress						Remarks
				100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started	
1	APDCL, Karimganj	-	Nil	-	-	-	-	-	-	-

18. Excise, Karimganj,:**PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF PREVIOUS YEAR (2022-23)**

Sl. No.	Administrative Department	Name of scheme	Number of works sanctioned in the year	Progress of current year works / Services categories number of works based on the stage of physical progress						Remarks
				100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started	
1	Excise, Karimganj	-	Nil	-	-	-	-	-	-	-

19. Taxes, Karimganj,:**PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF PREVIOUS YEAR (2022-23)**

Sl. No.	Administrative Department	Name of scheme	Number of works sanctioned in the year	Progress of current year works / Services categories number of works based on the stage of physical progress						Remarks
				100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started	
1	Taxes, Karimganj	-	Nil	-	-	-	-	-	-	-

20. Transport, Karimganj,:**PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF PREVIOUS YEAR (2022-23)**

Sl. No.	Administrative Department	Name of scheme	Number of works sanctioned in the year	Progress of current year works / Services categories number of works based on the stage of physical progress						Remarks
				100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started	
1	Transport, Karimganj	-	Nil	-	-	-	-	-	-	-

21. Labour Officer, Karimganj,:**PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF PREVIOUS YEAR (2022-23)**

Sl. No.	Administrative Department	Name of scheme	Number of works sanctioned in the year	Progress of current year works / Services categories number of works based on the stage of physical progress						Remarks
				100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started	
1	Labour Officer, Karimganj	-	Nil	-	-	-	-	-	-	-

22. District Sports Officer, Karimganj,:**PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF PREVIOUS YEAR (2022-23)**

Sl. No.	Administrative Department	Name of scheme	Number of works sanctioned in the year	Progress of current year works / Services categories number of works based on the stage of physical progress						Remarks
				100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started	
1	District Sports Officer, Karimganj	-	Nil	-	-	-	-	-	-	-

23. Economics & Statistics, Karimganj,:**PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF PREVIOUS YEAR (2022-23)**

Sl. No.	Administrative Department	Name of scheme	Number of works sanctioned in the year	Progress of current year works / Services categories number of works based on the stage of physical progress						Remarks
				100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started	
1	Economics & Statistics, Karimganj	-	Nil	-	-	-	-	-	-	-

24. Employment Exchange, Karimganj,:**PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF PREVIOUS YEAR (2022-23)**

Sl. No.	Administrative Department	Name of scheme	Number of works sanctioned in the year	Progress of current year works / Services categories number of works based on the stage of physical progress						Remarks
				100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started	
1	Employment Exchange, Karimganj	-	Nil	-	-	-	-	-	-	-

25. Education, Karimganj,:**PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF PREVIOUS YEAR (2022-23)**

Sl. No.	Administrative Department	Name of scheme	Number of works sanctioned in the year	Progress of current year works / Services categories number of works based on the stage of physical progress						Remarks
				100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started	
1	Education, Karimganj	-	Nil	-	-	-	-	-	-	-

26. PWRD, Ratabari, Patharkandi Division Karimganj,:**PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF PREVIOUS YEAR (2022-23)**

Sl. No.	Administrative Department	Name of scheme	Number of works sanctioned in the year	Progress of current year works / Services categories number of works based on the stage of physical progress						Remarks
				100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started	
1	PWRD, Ratabari, Patharkandi Division, Karimganj	-	Nil	-	-	-	-	-	-	-

27. Assam Skill Development Mission Karimganj, Karimganj,:**PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF PREVIOUS YEAR (2022-23)**

Sl. No.	Administrative Department	Name of scheme	Number of works sanctioned in the year	Progress of current year works / Services categories number of works based on the stage of physical progress						Remarks
				100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started	
1	ASDM, Karimganj	PLSDTP	Nil	Completed	-	-	-	-	-	-

28. Forest (T), Karimganj,:**PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF PREVIOUS YEAR (2022-23)**

Sl. No.	Administrative Department	Name of scheme	Number of works sanctioned in the year	Progress of current year works / Services categories number of works based on the stage of physical progress						Remarks
				100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started	
1	Forest (T), Karimganj		Nil	-	-	-	-	-	-	-

29. PHE, Karimganj,:**PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF PREVIOUS YEAR (2022-23)**

Sl. No.	Administrative Department	Name of scheme	Number of works sanctioned in the year	Progress of current year works / Services categories number of works based on the stage of physical progress						Remarks
				100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started	
1	PHE, Karimganj		Nil	-	-	-	-	-	-	-

30. A.H & Vety, Karimganj,:**PHYSICAL PROGRESS OF WORKS UNDER DIFERENT SCHEMES / PROGRAMMES / PROJECTS ACROSS DEPARTMENTS OF PREVIOUS YEAR (2022-23)**

Sl. No.	Administrative Department	Name of scheme	Number of works sanctioned in the year	Progress of current year works / Services categories number of works based on the stage of physical progress						Remarks
				100 %	75-99 %	50-74 %	25-49 %	1-25 %	Not started	
1	A.H & Vety, Karimganj		Nil	-	-	-	-	-	-	-